

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 18/04/2007 06:00

<b>Well Name</b> Snapper A7		
<b>Rig Name</b> Rig 22	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Plug and Abandonment Only	<b>Plan</b> Plug and Abandon the A-7	
<b>Target Measured Depth (mKB)</b> 2,303.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 40000484	<b>Total Original AFE Amount</b> 1,915,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 82,037	<b>Cumulative Cost</b> 1,005,552	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 17/04/2007 06:00	<b>Report End Date/Time</b> 18/04/2007 06:00	<b>Report Number</b> 13
<b>Management Summary</b> Deploy the CST at 860m. Spot a balanced cement plug from 860m to 819m, Wait on cement, Tag top of cement at 819m, Test cement plug to 1000 psi for 15 min solid, Pooh from 819m to surface. Nipple down 13-5/8" BOPs and remove tubing head spool. Nipple up riser and BOPs.		
<b>Activity at Report Time</b> Nippling up 13-5/8" BOPs		
<b>Next Activity</b> Change rams to 7-5/8" and pressure test.		

## Daily Operations: 24 HRS to 18/04/2007 06:00

<b>Well Name</b> Tuna A23		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b>	
<b>Target Measured Depth (mKB)</b> 2,355.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 46000498	<b>Total Original AFE Amount</b> 55,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 15,921	<b>Cumulative Cost</b> 23,925	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 17/04/2007 06:00	<b>Report End Date/Time</b> 18/04/2007 06:00	<b>Report Number</b> 2
<b>Management Summary</b> Complete SBHP and FBHP surveys		
<b>Activity at Report Time</b> SDFN		
<b>Next Activity</b> Rig down and pack up equipment ready for move to CBA		