

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 5/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 4/10/2006 06:00		Report End Date/Time 5/10/2006 06:00	Report Number 7
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 97,883	Cumulative Cost 538,696
Management Summary Continue to POOH with 3-1/2" tubing to 4961m. RIH with drill pipe to HUD at 6062.7m. Displace CST and pump 15bbls isolation cement plug, circulate well to ISW.			
Activity at Report Time RIH to tag top of cement.			
Next Activity POOH with redundant tubing.			

Daily Operations: 24 HRS to 5/10/2006 06:00

Well Name Bream B14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI Plug and Perforate	
Report Start Date/Time 4/10/2006 06:00		Report End Date/Time 5/10/2006 06:00	Report Number 2
AFE or Job Number L0503G031	Currency AUD	Total Original AFE Amount 235,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 61,855	Cumulative Cost 82,322
Management Summary Completed drift run with dummy bridge plug to confirm access. Made up & set bridge plug at 2168.0m MDKB.			
Activity at Report Time SDFN			
Next Activity Rig down, move to BMB B-13			