

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 26/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 25/10/2006 06:00		Report End Date/Time 26/10/2006 06:00	Report Number 28
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 1,450,622
Days Ahead/Behind		Daily Cost Total 83,710	Cumulative Cost 3,035,934
Management Summary Pooh sideways from 1438m. Thoroughly wash the inside of the BOP stack with jetting sub. Crane operations S/d for 6-3/4 hrs due to winds to 50 knts. Commence the rig down of rig equipment for the demob to WTN. N/d and remove the 13-5/8" BOPs and riser from under the rig. Install the old wellhead as the abandonment flange and pressure test OK. Hand well back to production at 0600 hrs			
Activity at Report Time Replace grating and hand well back to production			
Next Activity R/d the rig and demob to WTN			

Daily Operations: 24 HRS to 26/10/2006 06:00

Well Name Bream B3			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set MPBT and Perforate	
Report Start Date/Time 25/10/2006 06:00		Report End Date/Time 26/10/2006 06:00	Report Number 2
AFE or Job Number L0503G034	Currency AUD	Total Original AFE Amount 240,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 19,167	Cumulative Cost 38,334
Management Summary Perforate the well and set MPBT			
Activity at Report Time SDFN			
Next Activity Run Dummy Plug and Perforate the well.			