

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 21/10/2006 06:00

<b>Well Name</b> Fortescue A29			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon Well	
<b>Report Start Date/Time</b> 20/10/2006 06:00		<b>Report End Date/Time</b> 21/10/2006 06:00	<b>Report Number</b> 23
<b>AFE or Job Number</b> 40000465	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,932,854	<b>Total AFE Supplement Amount</b> 1,450,622
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 89,853	<b>Cumulative Cost</b> 2,567,821
<b>Management Summary</b> M/u wellbore clean out BHA. Rih to 64m with 4" DP and condition hole and circ system to 5% Baraklean NS. Pooh and P/u 12.25" wellbore clean out BHA and Rih slowly with rotation and hi pump rate from surface to 60m. Sample returns for analysis. Discuss results with town. received approval from the DPI to continue with the wellbore clean out. Rih with clean out assy and rotate and circulate to 300m.			
<b>Activity at Report Time</b> Clean out wellbore with 5% Baraklean NS			
<b>Next Activity</b> Clean out wellbore. Rih and set abandonment cement plug @ 1568m			

## Daily Operations: 24 HRS to 22/10/2006 06:00

<b>Well Name</b> Fortescue A29			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon Well	
<b>Report Start Date/Time</b> 21/10/2006 06:00		<b>Report End Date/Time</b> 22/10/2006 06:00	<b>Report Number</b> 24
<b>AFE or Job Number</b> 40000465	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,932,854	<b>Total AFE Supplement Amount</b> 1,450,622
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 81,613	<b>Cumulative Cost</b> 2,649,434
<b>Management Summary</b> Cont cleanout of wellbore with 12-25" BHA and 5% Baraklean NS from 300m to 1118m.			
<b>Activity at Report Time</b> Cont with wellbore cleanout with 5% Baraklean			
<b>Next Activity</b> Cleanout wellbore to 1568m. POOH Run 4" DP cementing string and set abandonment plug at 1568m			

## Daily Operations: 24 HRS to 23/10/2006 06:00

<b>Well Name</b> Fortescue A29			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon Well	
<b>Report Start Date/Time</b> 22/10/2006 06:00		<b>Report End Date/Time</b> 23/10/2006 06:00	<b>Report Number</b> 25
<b>AFE or Job Number</b> 40000465	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,932,854	<b>Total AFE Supplement Amount</b> 1,450,622
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 83,751	<b>Cumulative Cost</b> 2,733,185
<b>Management Summary</b> Continued to clean wellbore with 12.25" clean-out BHA and 5% Baraklean NS from 1118m MDKB to 1499m MDKB. (Surface Casing Shoe)			
<b>Activity at Report Time</b> Reverse circulate wellbore clean at casing shoe.			
<b>Next Activity</b> Cleanout wellbore to 1568m. POOH. Run 4" DP cementing string and set abandonment plug at 1568m			

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 22/10/2006 06:00

<b>Well Name</b> Bream B7			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set HPI Plug and Perforate	
<b>Report Start Date/Time</b> 21/10/2006 06:00		<b>Report End Date/Time</b> 22/10/2006 06:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> L0503G035	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 330,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 52,529	<b>Cumulative Cost</b> 52,529
<b>Management Summary</b> Rig up on the well, tag bottom and perform a RST-A Log over the interval from 2410 mtrs to 2510 mtrs MDKB			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Set a HPI Plug and Perforate the well			

## Daily Operations: 24 HRS to 23/10/2006 06:00

<b>Well Name</b> Bream B7			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Set HPI Plug and Perforate	
<b>Report Start Date/Time</b> 22/10/2006 06:00		<b>Report End Date/Time</b> 23/10/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> L0503G035	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 330,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 79,487	<b>Cumulative Cost</b> 132,016
<b>Management Summary</b> Perform RST-A Log and set HPI Plug			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Perforate the well, rig off and rig up on the B-3			