

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 6/03/2007 06:00

<b>Well Name</b> Snapper A19			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug and Abandon the A-19	
<b>Report Start Date/Time</b> 5/03/2007 06:00		<b>Report End Date/Time</b> 6/03/2007 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> 40000470 - Rig Move.	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,516,470	<b>Total AFE Supplement Amount</b> 1,804,000
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 92,827	<b>Cumulative Cost</b> 165,824
<b>Management Summary</b> Load boat Far Scandia. Clear rig floor and work window. Clean and service equipment. Load work baskets and prepare back loads. Clear and clean pipe deck. Rig down pipe work around tanks and machinery deck. Remove drill lines, gas buster, choke manifold, east wind walls and rig up erection lines. Rig down monkey board.			
<b>Activity at Report Time</b> Scope down mast			
<b>Next Activity</b> Continue to scope down mast			

## Daily Operations: 24 HRS to 6/03/2007 06:00

<b>Well Name</b> Bream B10			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace Xmas tree	
<b>Report Start Date/Time</b> 5/03/2007 06:00		<b>Report End Date/Time</b> 6/03/2007 06:00	<b>Report Number</b> 15
<b>AFE or Job Number</b> 46000482	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 200,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 18,367	<b>Cumulative Cost</b> 225,438
<b>Management Summary</b> Crews arrived at BMB, circ 20 bbls to ensure well clean. Set dummy gas lift valve. Pressure op on tbg and test to 1000 psi for 15 minutes. Wait on weather			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Complete gas lift change out set TWC and replace tree			

## Daily Operations: 24 HRS to 5/03/2007 14:00

<b>Well Name</b> Bream B5			
<b>Rig Name</b>		<b>Company</b>	
<b>Job Subcategory</b>		<b>Plan</b> Kill Surface Annulus	
<b>Report Start Date/Time</b> 5/03/2007 12:00		<b>Report End Date/Time</b> 5/03/2007 14:00	<b>Report Number</b> 1
<b>AFE or Job Number</b> 46000485	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 50,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b>	<b>Cumulative Cost</b>
<b>Management Summary</b> Press test SA to 2000 kpa for 30 minutes. Test solid. Advised to wait on orders			
<b>Activity at Report Time</b>			
<b>Next Activity</b> Wait on orders			