

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 24/01/2007 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 23/01/2007 06:00		<b>Report End Date/Time</b> 24/01/2007 06:00	<b>Report Number</b> 42
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 544,320	<b>Cumulative Cost</b> 4,045,128
<b>Management Summary</b> Set XN plug at 4240m, pressure test tubing and PA, good test. Rig down wireline. Lay out THRT and landing joints. Nipple down 11" BOPs and nipple up Xmas tree.			
<b>Activity at Report Time</b> Nipple up Xmas tree.			
<b>Next Activity</b> Rig up slick line and pull GLV, displace tubing to diesel.			

## Daily Operations: 24 HRS to 24/01/2007 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 23/01/2007 06:00		<b>Report End Date/Time</b> 24/01/2007 06:00	<b>Report Number</b> 30
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 13,647	<b>Cumulative Cost</b> 286,600
<b>Management Summary</b> Latched and pulled wire in up to 5 strands, continue to strip wire until single strand found. Pulled approx 1000 mts wire ( wire parted at badly corroded section )			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Continue to fish wire and secure well			