

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 19/01/2007 06:00

<b>Well Name</b> Bream A26			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> Tubing Pull Recompletion	
<b>Report Start Date/Time</b> 18/01/2007 06:00		<b>Report End Date/Time</b> 19/01/2007 06:00	<b>Report Number</b> 37
<b>AFE or Job Number</b> L0503G037	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 5,275,800	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 1.9	<b>Daily Cost Total</b> 101,998		<b>Cumulative Cost</b> 3,156,860
<b>Management Summary</b> Rih with 4-1/2" Liner and set with end of liner at 4346.5m Liner lap at 3500m. Cement in place and set ZXP packer. String out of Liner and reverse hole clean. Poooh to surface with Liner running tools.			
<b>Activity at Report Time</b> Break down and layout Liner running assy.			
<b>Next Activity</b> Pressure test Liner, Drift run to confirm access. Run completion.			

## Daily Operations: 24 HRS to 19/01/2007 06:00

<b>Well Name</b> Mackerel A19			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace threaded PA valve flange with blind flange	
<b>Report Start Date/Time</b> 18/01/2007 06:00		<b>Report End Date/Time</b> 19/01/2007 06:00	<b>Report Number</b> 12
<b>AFE or Job Number</b> 46000494	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>	<b>Daily Cost Total</b> 7,800		<b>Cumulative Cost</b> 165,949
<b>Management Summary</b> Rigging off the A-19, Rig up on the A-14 and attempt to recover the wire left in the hole.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Fishing wire on the A-14			

## Daily Operations: 24 HRS to 19/01/2007 06:00

<b>Well Name</b> Mackerel A14			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Control line diagnostics/plug & secure	
<b>Report Start Date/Time</b> 18/01/2007 12:00		<b>Report End Date/Time</b> 19/01/2007 06:00	<b>Report Number</b> 25
<b>AFE or Job Number</b> 46000471	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 80,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>	<b>Daily Cost Total</b> 7,308		<b>Cumulative Cost</b> 219,265
<b>Management Summary</b> Rig up on the well and pressure test, make ready all tools ready start fishing job tomorrow.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Run in hole and cut the wire at 6000 + Mtrs and fish the wire out			