

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 30/08/2007 05:00

Well Name Fortescue A9b		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 3,725.84	Target Depth (TVD) (mKB) 2,477.93	
AFE or Job Number L0501H008	Total Original AFE Amount 10,812,892	Total AFE Supplement Amount
Daily Cost Total 304,135	Cumulative Cost 5,015,425	Currency AUD
Report Start Date/Time 29/08/2007 05:00	Report End Date/Time 30/08/2007 05:00	Report Number 15

Management Summary

PTSM's and JSA's held as required. Complete n/u new piggyback casing head spool. P/u casing spear. RIH, latch & p/u 7" casing string. Set casing slip & seal assembly w/ 220k wt indicator - 25k over string wt. L/out casing spear. Cut & dress casing stub for tubing head spool installation. N/u & pressure test new tubing head spool. N/u HP riser, BOP's, bell nipple & flowline. Conduct BCFT. Pressure test casing to 3000 psi against the blind rams - solid test. M/u 3½" test plug assembly. Conduct full 14 day BOP test of all BOP's, manifolds, well control & safety valves.

Activity at Report Time

Conduct full 14 day BOP test.

Next Activity

Complete BOP test. R/u Schlumberger for gauge ring & MAXR gun setting runs.

Daily Operations: 24 HRS to 30/08/2007 06:00

Well Name Barracouta A3W		
Rig Name SHU	Company Imperial Snubbing Services	
Primary Job Type Well Servicing Workover	Plan Repair ICA cement failure.	
Target Measured Depth (mKB) 2,671.53	Target Depth (TVD) (mKB)	
AFE or Job Number L0503E044	Total Original AFE Amount 5,400,000	Total AFE Supplement Amount
Daily Cost Total 149,349	Cumulative Cost 442,823	Currency AUD
Report Start Date/Time 29/08/2007 06:00	Report End Date/Time 30/08/2007 06:00	Report Number 9

Management Summary

Bolt down Sub Base support beam no 2 and bring on strongbacks and pipe-rack #2. Spot rig equipment in place and prepare deck space to bring on rig equipment.

Activity at Report Time

iINSTALL 13-5/8" RISER

Next Activity

Continue the SHU R/u

Daily Operations: 24 HRS to 30/08/2007 06:00

Well Name Bream B13		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Remove and replace Xmas tree	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number 46000482	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Daily Cost Total 16,370	Cumulative Cost 49,109	Currency AUD
Report Start Date/Time 29/08/2007 06:00	Report End Date/Time 30/08/2007 06:00	Report Number 3

Management Summary

Installed dummy gaslift valve at 1120m MDKD. Pressure tested tubing and PA, test ok. Installed two way check valve and replaced Xmas tree with B4 tree. Pressure tested tree, shell test ok. Recovered two way check valve.

Activity at Report Time

SDFN

Next Activity

Reinstate gaslift valves and pull plug from end of tubing

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 30/08/2007 06:00

Well Name

Flounder A25A

Rig Name	Wireline 2	Company	Halliburton / Schlumberger
Primary Job Type	Workover PI	Plan	RST-A Log, Plug and Perforate
Target Measured Depth (mKB)	3,553.40	Target Depth (TVD) (mKB)	
AFE or Job Number	L0503H038	Total Original AFE Amount	345,000
Daily Cost Total	20,222	Cumulative Cost	183,152
Report Start Date/Time	29/08/2007 06:00	Report End Date/Time	30/08/2007 06:00
		Report Number	9

Management Summary

Stand up Schlumberger lubricator. Run 32' dump bailer and tag MPBT plug at 3542m. Make one fresh water dump and two 16ppg cement dump bailer runs onto plug. Dump bailer lost in hole on second cement run. Lay down Schlumberger lubricator. Shut down for night.

Activity at Report Time

Rigging up HES slickline.

Next Activity

HES run LIB tag run.