# **EAPL WellWork & Drilling Daily Operations Report**

### Daily Operations: 24 HRS to 21/09/2007 05:00

**Cumulative Cost** 

Report End Date/Time

Well Name

Fortescue ATTa		
Rig Name	Company	
Rig 175	International Sea Drilling LTD (ISDL)	
Primary Job Type	Plan	
Drilling and Completion	D&C	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
3,017.01	2,462.90	
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
L0501H009	8,795,036	

Currency

**Report Number** 

AUD

19

Report Start Date/Time 20/09/2007 05:00 Management Summary

212,400

**Daily Cost Total** 

PTSM and JSA's held as required. Void test tubing head spool P-seals to 3000 psi for 15 mins - solid test. C/out LPR's to 2-7/8" solids for completion. N/u HP riser, BOP's, bell nipple & flowline. Conduct BCFT. R/u WFD & m/u 2-7/8" test plug assembly. Conduct 14 day BOP test - pressure test choke, standpipe & cement manifolds, BOP's, choke & kill lines, TDS, mud pump & safety valves to 300/3000 psi. C/out washed choke manifold valve. L/out test plug assembly. Pressure test blind rams to 300/3000 psi against the casing. Hold 3000 psi for 15 mins as casing test - solid test. Run wear bushing. R/u Schlumberger conductor line. RIH w/ Gauge Ring-Junk Basket-GR-CCL prior to running MAXR perforating guns. Tools hung up at 22.5m - 2m below wellhead. Work stuck tools free & POH. Recovered cement, metal swarf & drill solids from toolstring. R/d Schlumberger.

6,278,814

21/09/2007 05:00

#### **Activity at Report Time**

Rig down Schlumberger.

#### **Next Activity**

Make scraper run to TD prior to running MAXR guns.

#### Daily Operations: 24 HRS to 21/09/2007 06:00

Well Name

Barracouta A3vv		
Rig Name	Company	
SHU	Imperial Snubbing Services	
Primary Job Type	Plan	
Well Servicing Workover	Repair ICA cement failure.	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
2,671.53		
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount

2,671.53		
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
L0503E044	5,400,000	
Daily Cost Total	Cumulative Cost	Currency
105,397	2,102,788	AUD
Report Start Date/Time	Report End Date/Time	Report Number
20/09/2007 06:00	21/09/2007 06:00	31
Management Summary	·	•

#### **Management Summary**

Change out slips. POOH with 3-1/2" drillpipe from 1052m to surface. RIH with 7" bridgeplug and set at 96m. POOH with D.P and setting tool. Service boat and top up tanks with 100bbls 9.5ppg brine. Pressure test BOP's. RIH and retrieve bridgeplug at 96m.

### **Activity at Report Time**

Release bridgeplug and POOH

## **Next Activity**

RIH to fish remainder of BHA.

ExxonMobil Use Only Page 1 of 2 Printed on 21/09/2007

Daily Operations: 24 HRS to 21/09/2007 06:00					
Well Name					
Bream A2A					
Rig Name	Company				
Wireline	Halliburton / Schlumberger				
Primary Job Type	Plan				
Workover PI	Set plug and recomplete higher				
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)				
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount			
L0503H044	275,000				
Daily Cost Total	Cumulative Cost	Currency			
13,633	27,266	AUD			
Report Start Date/Time	Report End Date/Time	Report Number			
20/09/2007 06:00	21/09/2007 06:00	2			
Management Summary		-			
Tagged HUD at 2361 mts mdrt. Co	onducted RST survey and sent data to Melbourne. WO	W winds inexcess of 40 knots			
Activity at Report Time	·				
SDFN					

**Next Activity** 

Complete perf and set PSP plug

ExxonMobil Use Only Page 2 of 2 Printed on 21/09/2007