# **EAPL WellWork & Drilling Daily Operations Report**

### Daily Operations: 24 HRS to 28/09/2007 05:00

Well Name

Fortescue A17a

Rig Name Company International Sea Drilling LTD (ISDL) Rig 175

Primary Job Type Plan **Drilling and Completion** 

Target Depth (TVD) (mKB) Target Measured Depth (mKB)

3,017.01 2,462.90

AFE or Job Number Total Original AFE Amount **Total AFE Supplement Amount** L0501H009 8,795,036 **Cumulative Cost** 

**Daily Cost Total** Currency 251,157 8,003,650

Report Start Date/Time Report End Date/Time **Report Number** 28/09/2007 05:00 27/09/2007 05:00

### **Management Summary**

PTSM and JSA's held as required. Lay out and strap 2-7/8" tubing. R/U to run 2-7/8" completion string. RIH to 2045m with 2-7/8" completion string.

AUD

26

AUD

38

Report Number

#### Activity at Report Time

RIH with 2-7/8" completion string.

#### **Next Activity**

Install TRSSV in completion string.

### Daily Operations: 24 HRS to 28/09/2007 06:00

#### Well Name

Barracouta A3W

Dallacoula ASW		
Rig Name	Company	
SHU	Imperial Snubbing Services	
Primary Job Type	Plan	
Well Servicing Workover	Repair ICA cement failure.	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
2,671.53		
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
L0503E044	5,400,000	
Daily Cost Total	Cumulative Cost	Currency

Report Start Date/Time 27/09/2007 06:00

79,632

Management Summary Wait on boat with Schlumberger equipment. While waiting conduct rig maintenance and CFTs. Conduct crane boom inspection. Service boat and unload wireline equipment. Position and rig up Schlum equip.

2,607,766

28/09/2007 06:00

Report End Date/Time

### **Activity at Report Time**

RIH with Schlum to perforate

## **Next Activity**

RIH with retrievable bridge plug / ram change

# Daily Operations: 24 HRS to 28/09/2007 06:00

**Well Name** 

Bream A4B		
Rig Name	Company	
Wireline	Halliburton / Schlumberger	
Primary Job Type	Plan	
Workover PI	Plug back current perfs, add new perfs	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
L0503H043	220,000	
Daily Cost Total	Cumulative Cost	Currency
18,872	211,790	AUD
Report Start Date/Time	Report End Date/Time	Report Number
27/09/2007 06:00	28/09/2007 06:00	6

#### Management Summary

Wait on boat platform taking on Glycol, Rih with 2.2" gauge ring and wire sctratcher unable to get past 2181 mts mdrt, deman crews to LFD until sunday morning, platform shut down

#### **Activity at Report Time**

**SDFN** 

**Next Activity** 

**ExxonMobil Use Only** Page 1 of 1 Printed on 28/09/2007