# **EAPL WellWork & Drilling Daily Operations Report**

## Daily Operations: 24 HRS to 17/07/2007 05:00

**Cumulative Cost** 

Report End Date/Time

Well Name

Fortescue A4c		
Rig Name	Company	
Rig 175	International Sea Drilling LTD (ISDL)	
Primary Job Type	Plan	
Drilling and Completion	D&C	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
3,297.01		2,465.89
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
L0501H007	7,909,197	

Currency

**Report Number** 

AUD

8

## Report Start Date/Time **Management Summary**

**Daily Cost Total** 

PTSM and JSA review held as required. Pump OOH from 2585m to 2009m. Circ 2x BU @ 750 gpm. Service rig, top drive, and crown. Inspect mast. Flowcheck, pump slug, and POOH on elevators from 2009m to 164m. Remove PS-21 slips and replace master bushings. POOH and L/D 5-1/2" HWDP, jars and accelerators, directional tools, and bit. Pull wear bushing and jet BOP stack. Make up 7" casing hanger and lay out on deck. Rig to and run 7" 26 ppf L-80 VAM Top HC production casing.

3,039,083

17/07/2007 05:00

#### **Activity at Report Time**

Running 7" production casing.

#### **Next Activity**

Continue to run 7" production casing

336,340

16/07/2007 05:00

## Daily Operations: 24 HRS to 17/07/2007 06:00

Well Name

Snapper A19		
Rig Name	Company	
Rig 22	Imperial Snubbing Services	
Primary Job Type	Plan	
Plug and Abandonment Only	Plug and Abandon	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
940.00		
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
40000470 / 40000477	1,516,470	1,804,000
Daily Cost Total	Cumulative Cost	Currency
92,559	2,670,881	AUD
Report Start Date/Time	Report End Date/Time	Report Number
16/07/2007 06:00	17/07/2007 06:00	34

## Management Summary

POOH with Casing cutter. Ran pit drill. Made-up casing spear BHA and RIH to engage casing at 798.9m. Worked on casing for over 2hrs, no movement. Had difficulty releasing casing spear. POOH. Made up casing cutter BHA. RIH and cut casing at 840m and 820m. POOH.

### **Activity at Report Time**

RIH to recover 20m of casing from 798.9m

#### **Next Activity**

Engage casing and recover to surface.

### Daily Operations: 24 HRS to 16/07/2007 12:00

Well Name Bream ROA

Diealli Dan		
Rig Name	Company	
Wireline	Halliburton / Schlumberger	
Primary Job Type	Plan	
Well Servicing Workover	Replace Xmas tree \ Install Abandonment Flange.	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
46000482	120,000	
Daily Cost Total	Cumulative Cost	Currency
7,852	122,804	AUD
Report Start Date/Time	Report End Date/Time	Report Number
16/07/2007 06:00	16/07/2007 12:00	8

## **Management Summary**

Remove the Tree, fit Abandonment flange and test to 1000psi, fit blind flange to flowline.

**Activity at Report Time** 

SDFN

#### Next Activity

Move over onto the B-1 and secure well

**ExxonMobil Use Only** Page 1 of 2 Printed on 17/07/2007

<b>Daily Operations: 24 HRS</b>	to 17/07/2007 06:00		
Well Name			
Bream B1			
Rig Name	Company		
Wireline	Halliburton / Schlumberger		
Primary Job Type	Plan		
Well Servicing Workover	Plug & sucure		
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)		
2,137.30			
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount	
46000485	85,000		
Daily Cost Total	Cumulative Cost	Currency	
7,816	7,816	AUD	
Report Start Date/Time	Report End Date/Time	Report Number	
16/07/2007 12:00	17/07/2007 06:00	1	

**EAPL WellWork & Drilling Daily Operations Report** 

**Management Summary** 

Rigging up on the well, pressure test as per the WWE procedure. We couldn't get a good test due to the tree valve leaking, no visible leaks were observed.

SDFN

**Next Activity** 

Circulate the well clean

**ExxonMobil Use Only** Page 2 of 2 Printed on 17/07/2007