

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 17/08/2007 05:00

<b>Well Name</b> Fortescue A9b		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (mKB)</b> 3,725.84	<b>Target Depth (TVD) (mKB)</b> 2,477.93	
<b>AFE or Job Number</b> L0501H008	<b>Total Original AFE Amount</b> 10,826,421	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 250,044	<b>Cumulative Cost</b> 489,954	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 16/08/2007 05:00	<b>Report End Date/Time</b> 17/08/2007 05:00	<b>Report Number</b> 2

### Management Summary

PTSM's and JSA's held as required. Casing head bowl heavily corroded and pitted. Cameron Tech attempt to dress bowl seal surface - not repairable. N/u BOP's on test stump. M/u test assembly. Conduct full 14 Day BOP Test & BCFT. L/out test assembly. N/u tiedown flange, HP riser, BOP's, bell nipple & flowline.

### Activity at Report Time

N/u BOP's.

### Next Activity

Pressure test casing & shell test BOP's .

## Daily Operations: 24 HRS to 17/08/2007 06:00

<b>Well Name</b> Cobia F4		
<b>Rig Name</b> Rig 22	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Workover	<b>Plan</b> Tubing pull workover	
<b>Target Measured Depth (mKB)</b> 3,550.00	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b>	<b>Total Original AFE Amount</b> 5,460,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 69,503	<b>Cumulative Cost</b> 297,970	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 16/08/2007 06:00	<b>Report End Date/Time</b> 17/08/2007 06:00	<b>Report Number</b> 5

### Management Summary

Continue to rig down clean up and prepare equipment for backloading to Cobia. Lift both master skid beam assemblies down and stack on west side of platform. Rig down 3 x pipe rack panels and stack on the east side of the platform. Clean up and pack equipment into rig move baskets. ETRS continue to perform crack testing on pad eyes and lifting points.

### Activity at Report Time

Prepare back loading for Cobia.

### Next Activity

Back load equipment bound for Cobia onto the Far scandia

## Daily Operations: 24 HRS to 16/08/2007 15:00

<b>Well Name</b> Bream B7		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Reperforate and extend the current perf interval	
<b>Target Measured Depth (mKB)</b>	<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 46000485	<b>Total Original AFE Amount</b> 115,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 46,345	<b>Cumulative Cost</b> 46,345	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 16/08/2007 06:00	<b>Report End Date/Time</b> 16/08/2007 15:00	<b>Report Number</b> 1

### Management Summary

Rigged-up on the well and pressure tested to 3000psi as per WOM. Test Solid. RIH with Powerjet gun and were held-up. POOH and rigged-up 1.9" LIB on Schlumberger. RIH and took impression of obstruction. POOH. Further diagnostics required on well. Rigged-down and off of well.

### Activity at Report Time

SDFN

### Next Activity

Rig-up on the B-8

# EAPL WellWork & Drilling Daily Operations Report

**Daily Operations: 24 HRS to 17/08/2007 06:00**

**Well Name**

Bream B8

**Rig Name**

Wireline

**Company**

Halliburton / Schlumberger

**Primary Job Type**

Workover PI

**Plan**

Add Perforations

**Target Measured Depth (mKB)**

**Target Depth (TVD) (mKB)**

**AFE or Job Number**

L0503G028

**Total Original AFE Amount**

110,000

**Total AFE Supplement Amount**

**Daily Cost Total**

9,276

**Cumulative Cost**

9,276

**Currency**

AUD

**Report Start Date/Time**

16/08/2007 15:00

**Report End Date/Time**

17/08/2007 06:00

**Report Number**

1

**Management Summary**

Rig-up on well and pressure test as per WOM to 3000psi. Confirmed - OK. SDFN

**Activity at Report Time**

SDFN

**Next Activity**

RIH to conduct perforating run