

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 29/11/2007 05:00

Well Name Fortescue A29a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (mKB) 4,186.81	Target Depth (TVD) (mKB) 2,469.73	
AFE or Job Number L0501H006	Total Original AFE Amount 13,537,633	Total AFE Supplement Amount
Daily Cost Total 322,948	Cumulative Cost 4,662,749	Currency AUD
Report Start Date/Time 28/11/2007 05:00	Report End Date/Time 29/11/2007 05:00	Report Number 13
Management Summary PTSM and JSA's held as required. Backream from 3535m to 3500m. POOH on elevators from 3500m to 2835m. 30k overpull, RIH to 2879m, circ bottoms up. Backream from 2879m to 2451m. POOH from 2451m to 1709m. Backream and circulate 2 bottoms up from 1709m to 1653m. Pull and circulate bottoms up from 1653m to 1624m. POOH from 1624m to 1478m. Rig Service. POOH from 1478m to BHA @ 172m. POOH w/ BHA.		
Activity at Report Time POOH with BHA		
Next Activity Change out bit and P/U BHA, RIH		

Daily Operations: 24 HRS to 28/11/2007 06:00

Well Name Cobia A19		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon	
Target Measured Depth (mKB) 2,370.21	Target Depth (TVD) (mKB)	
AFE or Job Number 40000485	Total Original AFE Amount 1,250,000	Total AFE Supplement Amount
Daily Cost Total 19,302	Cumulative Cost 19,302	Currency AUD
Report Start Date/Time 28/11/2007 00:00	Report End Date/Time 28/11/2007 06:00	Report Number 1
Management Summary Prepare rig for skidding from the F-4 to the A-19. Wait for high winds to abate, 35+ knots. Pressure test choke manifold.		
Activity at Report Time Wait for wind to die down. Pressure test the choke		
Next Activity Skid the rig from the F-4 to the A-19.		

Daily Operations: 24 HRS to 29/11/2007 06:00

Well Name Cobia A19		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug and Abandon	
Target Measured Depth (mKB) 2,370.21	Target Depth (TVD) (mKB)	
AFE or Job Number 40000485	Total Original AFE Amount 1,250,000	Total AFE Supplement Amount
Daily Cost Total 77,045	Cumulative Cost 96,346	Currency AUD
Report Start Date/Time 28/11/2007 06:00	Report End Date/Time 29/11/2007 06:00	Report Number 2
Management Summary Prepare and skid the rig from the F-4 to the A-19 and reinstate all rig ancillaries. R/u HES wireline and change out the 3.688" plug in the EOT and test to 1000 psi, test solid. Install a positive plug in the SSSV nipple at 459m and test to 3000 psi		
Activity at Report Time Press test the positive plug at 459m.		
Next Activity R/u the 13-5/8" BOP stack onto the well.		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 28/11/2007 09:00

Well Name Kingfish B16		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Tubing Integrity Test	
Target Measured Depth (mKB) 2,372.50	Target Depth (TVD) (mKB)	
AFE or Job Number 46000493	Total Original AFE Amount 60,000	Total AFE Supplement Amount
Daily Cost Total 2,659	Cumulative Cost 41,220	Currency AUD
Report Start Date/Time 28/11/2007 06:00	Report End Date/Time 28/11/2007 09:00	Report Number 4
Management Summary Rigging off the well.		
Activity at Report Time SDFN		
Next Activity Rig up on the B-13		

Daily Operations: 24 HRS to 29/11/2007 06:00

Well Name Kingfish B13		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Plug & Secure	
Target Measured Depth (mKB) 2,372.60	Target Depth (TVD) (mKB)	
AFE or Job Number 46000493	Total Original AFE Amount 60,000	Total AFE Supplement Amount
Daily Cost Total 13,305	Cumulative Cost 13,305	Currency AUD
Report Start Date/Time 28/11/2007 09:00	Report End Date/Time 29/11/2007 06:00	Report Number 1
Management Summary Rig up on the well.pressure test as per the Wellwork procedure, clean up all equipment after our visit to Fortescue. Rig in the pump ready to start pumping first thing in the morning.		
Activity at Report Time Rigging up on the well & pressure test		
Next Activity Plug and secure the well		