

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 11/07/2007 05:00

<b>Well Name</b> Fortescue A4c		
<b>Rig Name</b> Rig 175	<b>Company</b> International Sea Drilling LTD (ISDL)	
<b>Primary Job Type</b> Drilling and Completion	<b>Plan</b> D&C	
<b>Target Measured Depth (ftKB)</b>	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> L0501H007	<b>Total Original AFE Amount</b> 7,909,197	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 266,671	<b>Cumulative Cost</b> 745,066	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 10/07/2007 05:00	<b>Report End Date/Time</b> 11/07/2007 05:00	<b>Report Number</b> 2
<b>Management Summary</b> Nipple up riser, BOP stack, and bell nipple. Rig up ST-80 on rig floor. Function test BOP's. Make up 5 1/2" test assembly and run in and set test plug. Pressure test BOP stack and choke manifold. Set test plug and back out, POOH with test assembly. Pressure test blind rams. Pull test plug. Run and install wear bushing. Pick up Anadrill 8 1/2" BHA.		
<b>Activity at Report Time</b> Run in hole with Schlumberger BHA		
<b>Next Activity</b> Run in hole and tag cement, Slip & cut, kick off cement plug		

## Daily Operations: 24 HRS to 11/07/2007 06:00

<b>Well Name</b> Snapper A19		
<b>Rig Name</b> Rig 22	<b>Company</b> Imperial Snubbing Services	
<b>Primary Job Type</b> Plug and Abandonment Only	<b>Plan</b> Plug and Abandon	
<b>Target Measured Depth (ftKB)</b> 3,084.0	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> 40000470 / 40000477	<b>Total Original AFE Amount</b> 1,516,470	<b>Total AFE Supplement Amount</b> 1,804,000
<b>Daily Cost Total</b> 86,239	<b>Cumulative Cost</b> 2,154,798	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 10/07/2007 06:00	<b>Report End Date/Time</b> 11/07/2007 06:00	<b>Report Number</b> 28
<b>Management Summary</b> Prepare rig to run 4.0" drillpipe, change top BOP rams to VBRs and RIH to 945m with 4.0" drillpipe. Deploy CST and pump a 12 bbl 15.8 ppg cement plug. Wait on cement. Tag top of cement at 902m. Test cement plug to 1000 psi for 15 min solid. Pooh from 902m to surface.		
<b>Activity at Report Time</b> Tripping out of hole with 4" DP		
<b>Next Activity</b> Nipple down Bop stack and B section flange. Nipple up again.		

## Daily Operations: 24 HRS to 11/07/2007 06:00

<b>Well Name</b> Bream B9A		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Well Servicing Workover	<b>Plan</b> Replace Xmas tree \ Install Abandonment Flange.	
<b>Target Measured Depth (ftKB)</b>	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> 46000482	<b>Total Original AFE Amount</b> 120,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 16,133	<b>Cumulative Cost</b> 32,265	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 10/07/2007 06:00	<b>Report End Date/Time</b> 11/07/2007 06:00	<b>Report Number</b> 2
<b>Management Summary</b>		
<b>Activity at Report Time</b> SDFN		
<b>Next Activity</b>		

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 11/07/2007 06:00

<b>Well Name</b> Marlin A21		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Well Servicing Workover	<b>Plan</b> Set BPV and replace stem packing.	
<b>Target Measured Depth (ftKB)</b>	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> 40000473	<b>Total Original AFE Amount</b>	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 7,930	<b>Cumulative Cost</b> 33,076	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 10/07/2007 06:00	<b>Report End Date/Time</b> 11/07/2007 06:00	<b>Report Number</b> 4
<b>Management Summary</b> Removed actuator from tree, replaced stem packing as per Cameron procedures and re-installed actuator on tree.		
<b>Activity at Report Time</b> SDFN		
<b>Next Activity</b> Reinstate well		

## Daily Operations: 24 HRS to 11/07/2007 06:00

<b>Well Name</b> Tuna A7		
<b>Rig Name</b> Wireline	<b>Company</b> Halliburton / Schlumberger	
<b>Primary Job Type</b> Workover PI	<b>Plan</b> Set MPBT and add perforations	
<b>Target Measured Depth (ftKB)</b> 9,084.6	<b>Target Depth (TVD) (ftKB)</b>	
<b>AFE or Job Number</b> L0503H034	<b>Total Original AFE Amount</b> 250,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 156,412	<b>Cumulative Cost</b> 258,932	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 10/07/2007 06:00	<b>Report End Date/Time</b> 11/07/2007 06:00	<b>Report Number</b> 5
<b>Management Summary</b> Rih and set 4.5" MPBT at 2769m. Dump 1m of cement on top of the plug. R/d off the well and hand the well back to production at 1930 hrs. Break down, clean and pack away wireline tools and equipment and make ready for backloading to SNA and BBMT.		
<b>Activity at Report Time</b> SDFN		
<b>Next Activity</b> Clean and pack equipment for backloading.		