

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 31/08/2006 06:00

<b>Well Name</b> Fortescue A28A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> P&A in preparation for Rig 175 infill drilling	
<b>Report Start Date/Time</b> 30/08/2006 06:00		<b>Report End Date/Time</b> 31/08/2006 06:00	<b>Report Number</b> 12
<b>AFE or Job Number</b> 40000456	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 1,454,560	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 98,380	<b>Cumulative Cost</b> 1,060,770
<b>Management Summary</b> Rih and tag top of cement at 1466.8m, Spot a 7.5 bbl 16.5 ppg cement slurry, Wait on cement, Service Far Scandia, Rih and tag cement plug No 4 at 1438m, Pressure test cement plug failed, Spot cement plug No 5 = 7.5 bbls of 16.5 ppg cement slurry apply 700 psi squeeze. Wait on cement. Rih and tag top of cement plug No 5 at 1414.3m. Continue to wait on cement.			
<b>Activity at Report Time</b> Wait on cement.			
<b>Next Activity</b> Pooh with cement string, Rig up Schlumberger.			

## Daily Operations: 24 HRS to 31/08/2006 06:00

<b>Well Name</b> Flounder A12A			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b> Recomplete Higher		<b>Plan</b> RST-A sigma log, set MPBT and perforate	
<b>Report Start Date/Time</b> 30/08/2006 06:00		<b>Report End Date/Time</b> 31/08/2006 06:00	<b>Report Number</b> 2
<b>AFE or Job Number</b> L0503G025	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 245,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 110,810	<b>Cumulative Cost</b> 211,554
<b>Management Summary</b> Run in hole with Dummy MPBT, Run MPBT, run Dump Bailer with one load of water and one load of Cement.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rigging down from the well, rigging up on the A--23a, drift and set a Plug.			