

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 24/08/2006 06:00

Well Name Fortescue A28A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan P&A in preparation for Rig 175 infill drilling	
Report Start Date/Time 23/08/2006 06:00		Report End Date/Time 24/08/2006 06:00	Report Number 5
AFE or Job Number 40000456	Currency AUD	Total Original AFE Amount 1,454,560	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 94,279	Cumulative Cost 437,625
Management Summary Rih and tag top of cement @ 3580m, Pooh to 1579m lay down SPM and X nipple, Rih with drill pipe and tubing to 1630m, Deploy CST and lay 7.2 bbl 15.8 ppg balanced cement plug, Pooh remaining 3 1/2" completion from 1628m to 384m, Service Lady Kari Ann 23:30 - 24:30.			
Activity at Report Time Pooh with remaining 3 1/2" EUE tubing.			
Next Activity Change top rams to 7 5/8" pipe rams, Make up casing cutter.			

Daily Operations: 24 HRS to 24/08/2006 06:00

Well Name Flounder A2A			
Rig Name		Company	
Job Subcategory Recomplete Higher		Plan Set MPBT & Perforate	
Report Start Date/Time 23/08/2006 06:00		Report End Date/Time 24/08/2006 06:00	Report Number 1
AFE or Job Number L0503G026	Currency AUD	Total Original AFE Amount 195,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 22,805	Cumulative Cost 22,805
Management Summary Demob WTN to FLA. Pack-up all equipment for mob to FLA. Prepare backloads for BBMT. Load boat after 1800hrs.			
Activity at Report Time Mobilise from WTN to FLA			
Next Activity Unload boat, sort equipment, set-up and rig-up on well.			