## EAPL WellWork & Drilling Daily Operations Report

		· · ·
Daily Operations: 24 HRS	to 27/03/2007 05:00	
Well Name		
Fortescue A12		
Rig Name	Company	
Rig 175	International Sea Drilling LTD (ISDL)	
Primary Job Type	Plan	
Drilling and Completion	D&C	
Target Measured Depth (mKB) 4,025.40	Target Depth (TVD) (mKB)     2,484.91	
AFE or Job Number L0501H001	Total Original AFE Amount 8,850,710	Total AFE Supplement Amount
Daily Cost Total	Cumulative Cost	Currency
274,763	4,740,862	AUD
Report Start Date/Time 26/03/2007 05:00	Report End Date/Time 27/03/2007 05:00	Report Number 16
Management Summary		
from 2238m to 2622m. Trip/pit drills NOPSA carrying out Rig audit.	8m. Drill/steer/survey 8½" hole from 2118m to 2238m. S.	Clear blockage in Swaco dryer dump line. Drill/steer/survey 81/2" hole
Activity at Report Time Drlling ahead @ 2622m.		
Next Activity		
Continue to drill ahead to ~3110m		
Daily Operations: 24 HRS	to 27/03/2007 05:00	
Well Name		
Halibut A23		
Rig Name		
Rig 453	International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan	
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)	
2,658.09	Target Depth (TVD) (mKB) 2,463.12	
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
L0501H211	6,629,669	
Daily Cost Total	Cumulative Cost	Currency
264,036	1,646,518	AUD
Report Start Date/Time	Report End Date/Time	Report Number
26/03/2007 05:00	27/03/2007 05:00	7
Management Summary		
L/out landing joint and R/dn weathe Install casing spool and test upper s lines. Reinstate choke line. function	seals @ 3000 psi for 15 minutes. Nipple up riser whilst test Koomey and remotes. Change saver sub to 4". N	er equipment. Cut and dress 9 5/8" casing stump. L/out cut joint. t change upr's to 4" Solids. Nipple up BOP's, bell nipple and flow fake up test assembly and test BOP's.
Held weekly safety meeting with da Activity at Report Time	y ciew.	
Test BOP's		
Next Activity		
Test casing. Pick up 8 1/2" BHA.		

## EAPL WellWork & Drilling Daily Operations Report

EATE Weitwork & Drining Daily Operations Report				
Daily Operations: 24 HRS	to 27/03/2007 06:00			
Well Name				
Snapper A19	[			
Rig Name	Company			
Rig 22	Imperial Snubbing Services			
Primary Job Type	Plan			
Plug and Abandonment Only	Plug and Abandon the A-19			
Target Measured Depth (mKB) 940.00	Target Depth (TVD) (mKB)			
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount		
40000470 / 40000477	1,516,470	Total AFE Supplement Amount 1,804,000		
Daily Cost Total	Cumulative Cost	Currency		
94,816	1,779,403	AUD		
Report Start Date/Time	Report End Date/Time	Report Number		
26/03/2007 06:00	27/03/2007 06:00	23		
Management Summary	21,00,2001 00.00			
	ement plug 1 and 2 and wait on cement. RIH and tag top	of cement at 2199m mdkb, test cement plug to 1000psi for 15		
minutes good test, circulate well to				
Activity at Report Time				
POOH with 2-3/8" drillpipe and J55	i tubing.			
Next Activity	-			
Nipple down BOPs, replace wellhea	ad cap and hand well back to production.			
Daily Operations: 24 HRS to 27/03/2007 06:00				
Well Name	to 27/03/2007 06:00			
Tuna A30				
Rig Name	Company			
Wireline	Halliburton / Schlumberger			
Primary Job Type	Plan			
Workover PI	Open lower sliding sleeve & set sand sep tool			
Target Measured Depth (mKB)	Target Depth (TVD) (mKB)			
AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount		
46000498	40,000			
Daily Cost Total				
	Cumulative Cost	Currency		
13,080		Currency AUD		
	Cumulative Cost			
13,080	Cumulative Cost 29,009	AUD		
13,080 Report Start Date/Time	Cumulative Cost 29,009 Report End Date/Time	AUD Report Number		
13,080 Report Start Date/Time 26/03/2007 06:00 Management Summary Completed stump test on BOP's .Ri	Cumulative Cost 29,009 Report End Date/Time	AUD Report Number 3		
13,080 Report Start Date/Time 26/03/2007 06:00 Management Summary Completed stump test on BOP's .Ri Activity at Report Time	Cumulative Cost 29,009 Report End Date/Time 27/03/2007 06:00	AUD Report Number 3		
13,080 Report Start Date/Time 26/03/2007 06:00 Management Summary Completed stump test on BOP's .Ri	Cumulative Cost 29,009 Report End Date/Time 27/03/2007 06:00	AUD Report Number 3		
13,080 Report Start Date/Time 26/03/2007 06:00 Management Summary Completed stump test on BOP's .Ri Activity at Report Time	Cumulative Cost 29,009 Report End Date/Time 27/03/2007 06:00	AUD Report Number 3		
13,080 Report Start Date/Time 26/03/2007 06:00 Management Summary Completed stump test on BOP's .Ri Activity at Report Time Obtain rig down permit and move w	Cumulative Cost 29,009 Report End Date/Time 27/03/2007 06:00	AUD Report Number 3		