

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 03/07/2007 05:00

Well Name Fortescue A6a		
Rig Name Rig 175	Company International Sea Drilling LTD (ISDL)	
Primary Job Type Drilling and Completion	Plan D&C	
Target Measured Depth (ftKB) 12,834.3	Target Depth (TVD) (ftKB) 8,124.0	
AFE or Job Number L0501H005	Total Original AFE Amount 8,931,209	Total AFE Supplement Amount 3,000,000
Daily Cost Total 683,526	Cumulative Cost 9,370,254	Currency AUD
Report Start Date/Time 02/07/2007 05:00	Report End Date/Time 03/07/2007 05:00	Report Number 28
Management Summary Complete rough cutting 7" casing. L/out cut joint. N/dn BOP stack, riser, flowline & bell nipple. Dress 7" casing stub. Install tubing spool & test seals. N/U BOP stack, riser, flowline & bell nipple. Function test BOP's. M/U 3½" test assembly. Pressure test BOP's. Test casing to 3000 psi for 15 mins.		
Activity at Report Time Breaking down 3½" test assembly.		
Next Activity Run wear bushing. R/U wireline & RIH w/ GR-JB to HUD. POOH w/ GR-JB. R/U & make 3 perforation runs. R/U WFD & run 3½" triple completion.		

Daily Operations: 24 HRS to 03/07/2007 06:00

Well Name Snapper A1		
Rig Name Rig 22	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only	Plan Plug & Abandon the A1	
Target Measured Depth (ftKB) 3,937.0	Target Depth (TVD) (ftKB)	
AFE or Job Number 40000481	Total Original AFE Amount 2,035,000	Total AFE Supplement Amount
Daily Cost Total 70,309	Cumulative Cost 1,135,481	Currency AUD
Report Start Date/Time 02/07/2007 06:00	Report End Date/Time 03/07/2007 06:00	Report Number 15
Management Summary Break the connection between the 'A' and B-sections with the rig. Nipple down the 10" flowline/ bell nipple, BOP stack, riser and tubing head. Wire up casing slips and install DSA and riser. N/U BOP stack and risers. Install tank walkway. N/U annular. R/U bell nipple & flow trough. R/U hoses. Pressure test 7 5/8' rams and shell test stack.		
Activity at Report Time Pressure testing		
Next Activity Cut casing		

Daily Operations: 24 HRS to 03/07/2007 06:00

Well Name Bream A4B		
Rig Name Wireline	Company Halliburton / Schlumberger	
Primary Job Type Well Servicing Workover	Plan Pull sand screen, determine HUD.	
Target Measured Depth (ftKB) 8,415.4	Target Depth (TVD) (ftKB)	
AFE or Job Number 47000936	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Daily Cost Total 31,465	Cumulative Cost 35,119	Currency AUD
Report Start Date/Time 02/07/2007 06:00	Report End Date/Time 03/07/2007 06:00	Report Number 2
Management Summary WOW. Recovered sand screen and tagged HUD at 2770 mts mdr. Rig down and move to A-16		
Activity at Report Time SDFN		
Next Activity Perforate A-16		

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 03/07/2007 06:00

Well Name

Bream A16

Rig Name	Wireline
Company	Halliburton / Schlumberger

Primary Job Type	Workover PI
Plan	Plug back existing perms, add new perms

Target Measured Depth (ftKB)	Target Depth (TVD) (ftKB)
-------------------------------------	----------------------------------

AFE or Job Number	Total Original AFE Amount	Total AFE Supplement Amount
L0503H031	490,000	

Daily Cost Total	Cumulative Cost	Currency
0	111,547	AUD

Report Start Date/Time	Report End Date/Time	Report Number
02/07/2007 21:00	03/07/2007 06:00	3

Management Summary

Rigged BOP's and riser up on well. Cap and shut down for night

Activity at Report Time

SDFN

Next Activity

Perforate new zone

--