

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 7/03/2007 06:00

Well Name Snapper A19			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug and Abandon the A-19	
Report Start Date/Time 6/03/2007 06:00		Report End Date/Time 7/03/2007 06:00	Report Number 3
AFE or Job Number 40000470 - Rig Move.	Currency AUD	Total Original AFE Amount 1,516,470	Total AFE Supplement Amount 1,804,000
Days Ahead/Behind		Daily Cost Total 74,836	Cumulative Cost 240,660
Management Summary Scope down derrick sections. Crane break down. Unable to cont scoping down the derrick. Prepare rig equipment that did not require crane operations for demob. Rig down 33% completed, demob 14% completed			
Activity at Report Time Scrub and clean equipment			
Next Activity Get the crane operational and continue scoping down the derrick			

Daily Operations: 24 HRS to 7/03/2007 06:00

Well Name Bream B10			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace Xmas tree	
Report Start Date/Time 6/03/2007 06:00		Report End Date/Time 7/03/2007 06:00	Report Number 16
AFE or Job Number 46000482	Currency AUD	Total Original AFE Amount 200,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 16,867	Cumulative Cost 242,305
Management Summary Arrive on BMB, Tool Box meeting, recover the Unloading valve, set Dummy valve and test. Rig up Cameron and install Back Pressure valve, lift tree to confirm that it is free, nipple tree back up ready to lift first thing in the morning.			
Activity at Report Time SDFN			
Next Activity Recover the Back Pressure valve,complete the gas lift change out.			