

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 14/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 13/10/2006 06:00		Report End Date/Time 14/10/2006 06:00	Report Number 16
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 466,819
Days Ahead/Behind		Daily Cost Total 98,130	Cumulative Cost 1,892,655
Management Summary PTSM, POOH with 4" drill pipe and inspect cutter, RIH and cut casing at 1568.7m, attempt circulation, POOH with 4" drill pipe, lay out HWDP and cutter, pick up and run jetting tool, pick up and casing hanger seal assembly pulling tool.			
Activity at Report Time Pulling casing hanger seal assembly.			
Next Activity Rig and pull 9-5/8" casing.			

Daily Operations: 24 HRS to 15/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 14/10/2006 06:00		Report End Date/Time 15/10/2006 06:00	Report Number 17
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 466,819
Days Ahead/Behind		Daily Cost Total 99,599	Cumulative Cost 1,992,254
Management Summary Attempt to make up casing hanger seal assembly running tool, unable. RIH and set RTTS and lift BOPs, skid rig east, clean out casing hanger void and repair threads, wait on high wind speed, skid rig west, land BOP stack and pull casing hanger seal assembly.			
Activity at Report Time Laying out casing hanger seal assemble.			
Next Activity RIH and pull RTTS, POOH with 4" drill pipe, rig up and pull 9-5/8" casing.			

Daily Operations: 24 HRS to 16/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 15/10/2006 06:00		Report End Date/Time 16/10/2006 06:00	Report Number 18
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 466,819
Days Ahead/Behind		Daily Cost Total 98,313	Cumulative Cost 2,090,567
Management Summary Rig up bell nipple, release RTTS and POOH, continue to POOH with 4" drill pipe. Test BOPs and manifold, rig up 9-5/8 casing equipment, pull casing hanger free.			
Activity at Report Time Laying out casing hanger.			
Next Activity POOH with 9-5/8" casing.			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 14/10/2006 06:00

Well Name Bream B5			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI Plug and Perforate	
Report Start Date/Time 13/10/2006 06:00		Report End Date/Time 14/10/2006 06:00	Report Number 1
AFE or Job Number L0503G032	Currency AUD	Total Original AFE Amount 425,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 20,055	Cumulative Cost 20,055
Management Summary Rig down from B-13, perform fortnightly stump test on TOTCO and Schlumberger BOP's. Rig up on B-5. Rih with dummy HPI plug and tag HUD at 3406 mts mdrt.			
Activity at Report Time SDFN			
Next Activity Perforate and plug as per program			

Daily Operations: 24 HRS to 15/10/2006 06:00

Well Name Bream B5			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI Plug and Perforate	
Report Start Date/Time 14/10/2006 06:00		Report End Date/Time 15/10/2006 06:00	Report Number 2
AFE or Job Number L0503G032	Currency AUD	Total Original AFE Amount 425,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 20,055	Cumulative Cost 40,110
Management Summary Crews arrive late after problem with helicopter. Rig up and perforate interval 3393.0 mts mdrt to 3398.0 mts mdrt. Attempt to set HPI plug problems while setting Pooh with plug.			
Activity at Report Time SDFN			
Next Activity Set plug and rig down and move to the B-1			

Daily Operations: 24 HRS to 16/10/2006 06:00

Well Name Bream B5			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI Plug and Perforate	
Report Start Date/Time 15/10/2006 06:00		Report End Date/Time 16/10/2006 06:00	Report Number 3
AFE or Job Number L0503G032	Currency AUD	Total Original AFE Amount 425,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 6,600	Cumulative Cost 46,710
Management Summary Crews arrive on BMB, remove plug from lubricator and redress HPI plug setting tool. Make up new plug rih and set at 3402 mts mdrt. Rig down from B-5			
Activity at Report Time SDFN			
Next Activity Rig up on B-1, Make dummy run and perforate			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 16/10/2006 06:00

Well Name

Bream B1

Rig Name

Wireline

Company

Halliburton / Schlumberger

Job Subcategory

Recomplete Higher

Plan

Set HPI plug and perforate

Report Start Date/Time

15/10/2006 12:00

Report End Date/Time

16/10/2006 06:00

Report Number

1

AFE or Job Number

L0503G033

Currency

AUD

Total Original AFE Amount

235,000

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

13,428

Cumulative Cost

13,428

Management Summary

Rigged up on B-1, pressure tested BOP's. Make up drain line to tree.

Activity at Report Time

SDFN

Next Activity

Tag HUD, set plug and perf