

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 3/02/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Tubing Pull Recompletion	
Report Start Date/Time 2/02/2007 06:00		Report End Date/Time 3/02/2007 06:00	Report Number 46
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 283,360	Cumulative Cost 5,030,654
Management Summary Schlumberger arm and RIH with perforating gun, perf well at 4320 - 4323m, POOH. Rig down Schlumberger, Totco BOP and replace tree cap, hand well back to Production.			
Activity at Report Time Skidding rig to A-6			
Next Activity Skid rig to A-6			

Daily Operations: 24 HRS to 3/02/2007 06:00

Well Name Bream A6A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Add perforations.	
Report Start Date/Time 2/02/2007 17:00		Report End Date/Time 3/02/2007 06:00	Report Number 1
AFE or Job Number L0503H001	Currency AUD	Total Original AFE Amount 450,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 40,596	Cumulative Cost 40,596
Management Summary Skid rig from A-26 to A-6. Re-configure wireline equipment. Rig up HES slickline and pressure test.			
Activity at Report Time HES running 2.35" gauge ring.			
Next Activity Schlumberger perforate well.			

Daily Operations: 24 HRS to 4/02/2007 06:00

Well Name Bream A6A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Add perforations.	
Report Start Date/Time 3/02/2007 06:00		Report End Date/Time 4/02/2007 06:00	Report Number 2
AFE or Job Number L0503H001	Currency AUD	Total Original AFE Amount 450,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 113,532	Cumulative Cost 154,128
Management Summary HES conduct drift run to HUD at 3187m. Rig up Schlumberger and RIH and perforate well, 3098.2m to 3101m and rig down. Skid rig to A-7.			
Activity at Report Time Skid to A-7.			
Next Activity Skid to A-7.			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 4/02/2007 06:00

Well Name Bream A7			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan RST-A log, set HPI plug and perforate.	
Report Start Date/Time 3/02/2007 22:00		Report End Date/Time 4/02/2007 06:00	Report Number 1
AFE or Job Number L0503H004	Currency AUD	Total Original AFE Amount 550,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 38,536	Cumulative Cost 38,536
Management Summary Skid rig from A-6 to A-7, rig up HES slickline and run drift to HUD at 2923m. Rig up Schlumberger wireline.			
Activity at Report Time Rigging up Schlumberger wireline.			
Next Activity Schlumberger run RST-A survey.			

Daily Operations: 24 HRS to 5/02/2007 06:00

Well Name Bream A7			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan RST-A log, set HPI plug and perforate.	
Report Start Date/Time 4/02/2007 06:00		Report End Date/Time 5/02/2007 06:00	Report Number 2
AFE or Job Number L0503H004	Currency AUD	Total Original AFE Amount 550,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 81,644	Cumulative Cost 120,180
Management Summary Schulberger conduct plug drift run to 2916m. Run RST logging from 2921m to 2850m. Make up and run HPI PSP plug			
Activity at Report Time Setting HPI PSP plug.			
Next Activity Perforate well.			

Daily Operations: 24 HRS to 4/02/2007 06:00

Well Name Flounder A19A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Gas Lift		Plan Reconfigure gaslift valves	
Report Start Date/Time 3/02/2007 06:00		Report End Date/Time 4/02/2007 06:00	Report Number 1
AFE or Job Number 46000489	Currency AUD	Total Original AFE Amount 215,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,950	Cumulative Cost 13,950
Management Summary Reconfigure GLV's / possible reperforation			
Activity at Report Time Unload wireline spread from Lady Kari Ann			
Next Activity Stump test Totco BOPs and set up wireline unit			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 5/02/2007 06:00

Well Name

Flounder A19A

Rig Name

Wireline

Company

Halliburton / Schlumberger

Job Subcategory

Gas Lift

Plan

Reconfigure gaslift valves

Report Start Date/Time

4/02/2007 06:00

Report End Date/Time

5/02/2007 06:00

Report Number

2

AFE or Job Number

46000489

Currency

AUD

Total Original AFE Amount

215,000

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

12,870

Cumulative Cost

26,820

Management Summary

Reconfigure GLV's / possible reperforation

Activity at Report Time

Rig up onto A19a and pressure test to 3000psi

Next Activity

Retrieve dummy GLV in SPM @1793m