

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 2/03/2007 06:00

<b>Well Name</b> Bream A21A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b>		<b>Plan</b> Plug & Abandon	
<b>Report Start Date/Time</b> 1/03/2007 06:00		<b>Report End Date/Time</b> 2/03/2007 06:00	<b>Report Number</b> 3
<b>AFE or Job Number</b> 40000469	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 920,500	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b> 3.0		<b>Daily Cost Total</b> 88,164	<b>Cumulative Cost</b> 179,151
<b>Management Summary</b> Cameron install BPV. Completion rig manifold pressure testing. Cut studs and remove xmas tree. Nipple up 11" BOPs, run THRT and release hanger. Rig up Schlumberger and RIH with 2-1/2" power cutter.			
<b>Activity at Report Time</b> Schlumberger RIH with power cutter.			
<b>Next Activity</b> Cut tubing at 2728m and circulate clean			

## Daily Operations: 24 HRS to 2/03/2007 06:00

<b>Well Name</b> Bream B10			
<b>Rig Name</b> Wireline		<b>Company</b> Halliburton / Schlumberger	
<b>Job Subcategory</b>		<b>Plan</b> Replace Xmas tree	
<b>Report Start Date/Time</b> 1/03/2007 06:00		<b>Report End Date/Time</b> 2/03/2007 06:00	<b>Report Number</b> 11
<b>AFE or Job Number</b> 46000482	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 200,000	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 14,417	<b>Cumulative Cost</b> 144,170
<b>Management Summary</b> Crews travelled to BMB, while starting w/line unit hyd filter split. Shut down and clean up spill. Rig up ISS to PA and pumped 96 bbls into Annulus			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Set plug, and lock out TRSSSV			