EAPL WellWork Daily Operations Report			
Daily Operations: 24 HRS to 8/18/2006 06:00			
Well Name			
Fortescue A4B	C		
Rig Name Rig 22	Company Imperial Snubb	ing Services	
Job Subcategory Plan			
P&A in preparation for Rig 175 infill drilling			
Report Start Date/Time		Report End Date/Time	Report Number
8/17/2006 06:00 AFE or Job Number Currency		8/18/2006 06:00 Total Original AFE Amount	10 Total AFE Supplement Amount
40000457	Currency	1,697,021	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total	Cumulative Cost
5.0		85,635	833,335
Management Summary			
Continue to POOH with redundant 7-5/8" casing, check all joints for NORM and bundle. RIH with 4" drill pipe to 2136m, pump 62bbls of 16.5ppg cement slurry, POOH to 2000m and clean up drill pipe, wait on cement.			
Activity at Report Time Drill pipe at 1892m, waiting on cement.			
Next Activity			
Wait on cement, tag TOC, POOH with 4" drill pipe.			
Daily Operations: 24 HRS to 8/18/2006 06:00 Well Name West Tuna W8A			
Rig Name Company			
Wireline Halliburton / Schlumberger			
Job Subcategory Plan			
		PLT survey to assess tubing integrity.	
Report Start Date/Time 8/17/2006 06:00		Report End Date/Time 8/18/2006 06:00	Report Number 4
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
46000473	AUD	175,000	
Days Ahead/Behind		Daily Cost Total 34,539	Cumulative Cost 164,367
Management Summary			
Make several attempts to rih with wire scratchers, wire spears and LIB ans also a 2.1" blind box unable to get past top of tbg patch at 2160 mts mdrt. Rig up Schlumberger to log from 2160 mts to 2000 mts unable to get Schlumberger tools past 1995 mts despite numerous attempts			
Activity at Report Time			
Schlumberger to log from 2160 mts t	o 2000 mts una	ble to get Schlumberger tools past 1995 mts de	