

# EAPL WellWork Daily Operations Report

## Daily Operations: 24 HRS to 18/11/2006 06:00

<b>Well Name</b> West Tuna W8A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Isolation Assembly		<b>Plan</b>	
<b>Report Start Date/Time</b> 17/11/2006 06:00		<b>Report End Date/Time</b> 18/11/2006 06:00	<b>Report Number</b> 23
<b>AFE or Job Number</b> 40000463	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 6,313,185	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 89,624	<b>Cumulative Cost</b> 2,006,204
<b>Management Summary</b> POOH with burn shoe, 60% worn. remove BHA, make up short reach over shot with rattler. RIH latch fish, control well drink rate, Prepare to POOH with milled packer and tubing			
<b>Activity at Report Time</b> POOH with milled pkr & tubing			
<b>Next Activity</b> POOH, remove recovered pkr & tubing			

## Daily Operations: 24 HRS to 19/11/2006 06:00

<b>Well Name</b> West Tuna W8A			
<b>Rig Name</b> Rig 22		<b>Company</b> Imperial Snubbing Services	
<b>Job Subcategory</b> Isolation Assembly		<b>Plan</b>	
<b>Report Start Date/Time</b> 18/11/2006 06:00		<b>Report End Date/Time</b> 19/11/2006 06:00	<b>Report Number</b> 24
<b>AFE or Job Number</b> 40000463	<b>Currency</b> AUD	<b>Total Original AFE Amount</b> 6,313,185	<b>Total AFE Supplement Amount</b>
<b>Days Ahead/Behind</b>		<b>Daily Cost Total</b> 90,515	<b>Cumulative Cost</b> 2,096,719
<b>Management Summary</b> Mitigate drink rate from 120 bph to 18 bph. PooH with drill pipe and fished 3 1/2 tubing tail pipe to surface. Lay out milled packer, recovered HE3 plug, layout remainder of tubing and blast joints. serviced the Far Scandia.			
<b>Activity at Report Time</b> Breaking down BHA with recovered packer			
<b>Next Activity</b> Make up Milling BHA t& RIH			