

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 19/08/2006 06:00

Well Name Fortescue A4B			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan P&A in preparation for Rig 175 infill drilling	
Report Start Date/Time 18/08/2006 06:00		Report End Date/Time 19/08/2006 06:00	Report Number 11
AFE or Job Number 40000457	Currency	Total Original AFE Amount 1,697,021	Total AFE Supplement Amount
Days Ahead/Behind 5.0		Daily Cost Total 90,315	Cumulative Cost 923,649
Management Summary Wait on cement, RIH tag top of cement at 2000m and circulate well to ISW, POOH with 4" drill pipe to surface. Pressure test 10-3/4" casing to 1000psi for 15 minutes solid test. Rig down BOPs and riser, nipple up tree and replace grating, hand over well to production.			
Activity at Report Time Skidding rig to A28a			
Next Activity Skid rig over A28a well centre, bull head, rig up slickline set plug and change out GLVs.			

Daily Operations: 24 HRS to 20/08/2006 06:00

Well Name Fortescue A28A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan P&A in preparation for Rig 175 infill drilling	
Report Start Date/Time 19/08/2006 06:00		Report End Date/Time 20/08/2006 06:00	Report Number 1
AFE or Job Number 40000456	Currency AUD	Total Original AFE Amount 1,454,560	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 78,352	Cumulative Cost 78,352
Management Summary Skid rig over A28a, reinstate stairs access, remove flow lines and make up pump lines, rig up HES slickline, bull head tubing with seawater and pump 40bbl Hivis pill,			
Activity at Report Time HES slickline RIH with x-plug .			
Next Activity Slickline change out GLVs, circulate annulus clean and nipple down tree.			

Daily Operations: 24 HRS to 21/08/2006 06:00

Well Name Fortescue A28A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan P&A in preparation for Rig 175 infill drilling	
Report Start Date/Time 20/08/2006 06:00		Report End Date/Time 21/08/2006 06:00	Report Number 2
AFE or Job Number 40000456	Currency AUD	Total Original AFE Amount 1,454,560	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 80,506	Cumulative Cost 158,857
Management Summary HES RIH and set XX plug in EOT. Reconfigure GLVs, circulate PA clean to effluent line. Pressure test tubing and PA to 1000psi, rig down HES slickline, remove tree, nipple up riser, BOPs.			
Activity at Report Time Prepare to skid rig to install annular			
Next Activity Run 2 way check and pressure test BOP's and pull tubing			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 19/08/2006 06:00

Well Name West Tuna W8A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Production Log		Plan PLT survey to assess tubing integrity.	
Report Start Date/Time 18/08/2006 06:00		Report End Date/Time 19/08/2006 06:00	Report Number 5
AFE or Job Number 46000473	Currency AUD	Total Original AFE Amount 175,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 28,619	Cumulative Cost 192,986
Management Summary Make several attempts to Rih with PLT tools. Run HES bailer to check for sand or debris, nothing back in bailer. Made last run with PLT tools, hung up at 2080 mts, had to pull 1000 lbs above pickup weight to get free. Pooh.			
Activity at Report Time SDFN			
Next Activity Rig down from W-8a and rig up on W-21			

Daily Operations: 24 HRS to 20/08/2006 06:00

Well Name West Tuna W21			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Install Sand Screen	
Report Start Date/Time 19/08/2006 06:00		Report End Date/Time 20/08/2006 06:00	Report Number 1
AFE or Job Number 47000930	Currency	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 16,479	Cumulative Cost 16,479
Management Summary Conduct fortnightly stump test of BOP's. Rig up on W-21Rih with 2.5" blind box and tagged HUD at 3076 mts mdr			
Activity at Report Time SDFN			
Next Activity Run LIB and check HUD. Run sand screen and move to the W-17			

Daily Operations: 24 HRS to 21/08/2006 06:00

Well Name West Tuna W21			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Install Sand Screen	
Report Start Date/Time 20/08/2006 06:00		Report End Date/Time 21/08/2006 06:00	Report Number 2
AFE or Job Number 47000930	Currency	Total Original AFE Amount 100,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 2,610	Cumulative Cost 19,089
Management Summary Run LIB, shows top of perf guns. Discuss options with Melbourne decision made to rig down and move to W-17			
Activity at Report Time SDFN			
Next Activity Rig up on W-17 and tag HUD			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 21/08/2006 06:00

Well Name

West Tuna W17

Rig Name	Wireline	Company	Halliburton / Schlumberger
-----------------	----------	----------------	----------------------------

Job Subcategory	Plan
Pressure Survey	GR & pressure surveys.

Report Start Date/Time	Report End Date/Time	Report Number
20/08/2006 09:00	21/08/2006 06:00	3

AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
46000473	AUD	85,000	

Days Ahead/Behind	Daily Cost Total	Cumulative Cost
	17,914	49,295

Management Summary

Rigged up on well. Rih and work gauge ring 2.1" from 60 mts down to 120 mts cleared tbg and then tagged HUD at 3530 mts mdrt.Run bigger gauge ring 2.25"and cleared out tbg to ssv nipple.

Activity at Report Time

SDFN

Next Activity

Conduct GR/PLT survey as per program

--