

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 17/03/2007 06:00

Well Name Snapper A19			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug and Abandon the A-19	
Report Start Date/Time 16/03/2007 06:00		Report End Date/Time 17/03/2007 06:00	Report Number 13
AFE or Job Number 40000470 - Rig Move.	Currency AUD	Total Original AFE Amount 1,516,470	Total AFE Supplement Amount 1,804,000
Days Ahead/Behind 1.2		Daily Cost Total 71,046	Cumulative Cost 1,006,405
Management Summary Scope up the derrick. Install the drill lines. Rigged-up Monkey Board, Rotary and Rotary Power Pack, Windwalls and Gasbuster and rig ancillaries. Currently completed 87% of Rig-up, being 94% of total Rig-Move.			
Activity at Report Time Rigging-up gasbuster hoses and clean-up.			
Next Activity Complete rig-up of plumbing and electricals.			

Daily Operations: 24 HRS to 18/03/2007 06:00

Well Name Snapper A19			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug and Abandon the A-19	
Report Start Date/Time 17/03/2007 06:00		Report End Date/Time 18/03/2007 06:00	Report Number 14
AFE or Job Number 40000470 - Rig Move.	Currency AUD	Total Original AFE Amount 1,516,470	Total AFE Supplement Amount 1,804,000
Days Ahead/Behind 1.2		Daily Cost Total 71,046	Cumulative Cost 1,077,451
Management Summary Deck chess with rig equipment. Tie-in rig ancillaries. Skid Rig over well centre, Set-up temp. piperacks and take onboard pipe and consumables. Set-up Koomey unit. Conduct minor maintenance activities on rig. Rig-up is 97% complete, being 98% of total Rig move.			
Activity at Report Time Service Choke Manifold, Paint rig Equip.			
Next Activity Rig-Up Standpipe and Cement Hose			

Daily Operations: 24 HRS to 19/03/2007 06:00

Well Name Snapper A19			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug and Abandon the A-19	
Report Start Date/Time 18/03/2007 06:00		Report End Date/Time 19/03/2007 06:00	Report Number 15
AFE or Job Number 40000470 - Rig Move.	Currency AUD	Total Original AFE Amount 1,516,470	Total AFE Supplement Amount 1,804,000
Days Ahead/Behind 1.2		Daily Cost Total 71,046	Cumulative Cost 1,148,496
Management Summary Service boats. Rig-up mud pump hoses. Change-out hydraulic hoses as required. Function test the rig. Install backscratcher onto Ginpole. Bled down and lubricated full the PA and SA. Serviced the cementing manifold and valves. rigged-up cement hose to rig floor. Tidied-up hosing and cabling. Painted components as required, and set-up main deck for operations. Currently 100% rigged-up, being 100% of total Rig Move.			
Activity at Report Time Critical Function Testing. Safety Checks and Insp.			
Next Activity Complete CFT's, Lay-out pipe on piperack.			