

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 05/09/2006 06:00

Well Name Fortescue A12			
Rig Name		Company	
Job Subcategory		Plan	
		P&A Prior to Re-drilling	
Report Start Date/Time		Report End Date/Time	Report Number
04/09/2006 06:00		05/09/2006 06:00	4
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
40000454	AUD	1,478,143	
Days Ahead/Behind		Daily Cost Total	Cumulative Cost
		83,929	452,784
Management Summary			
Rig up slick line, Rih and set 2.75" X plug at 3148m, Rig down slick line, Run 3" two way check valve, Nipple down well head and remove, Install and nipple up 13 5/8" bop stack and annular, Skid rig north and lift bell nipple into window, Skid rig south again and install bell nipple, Hook up hoses and start pressure testing Bop's.			
Activity at Report Time			
Pressure testing Bop's.			
Next Activity			
Pressure test Bop's and remove two way check valve, Rig up conductor line.			

Daily Operations: 24 HRS to 05/09/2006 06:00

Well Name Flounder A20A			
Rig Name		Company	
Wireline		Halliburton / Schlumberger	
Job Subcategory		Plan	
Sliding Sleeve		Open SSD and set sand separation tool.	
Report Start Date/Time		Report End Date/Time	Report Number
04/09/2006 06:00		05/09/2006 06:00	3
AFE or Job Number	Currency	Total Original AFE Amount	Total AFE Supplement Amount
46000466	AUD	40,000	
Days Ahead/Behind		Daily Cost Total	Cumulative Cost
		10,682	40,230
Management Summary			
Packing up all of the spread ready to ship to BMB.			
Activity at Report Time			
SDFN			
Next Activity			
Moving to Bream "B"			