

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 04/04/2009 05:00

<b>Wellbore Name</b>			
COBIA A14B			
<b>Rig Name</b> Rig 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> Nabors
<b>Primary Job Type</b> Drilling and Completion		<b>Plan</b> D&C	
<b>Target Measured Depth (mKB)</b> 3,004.76		<b>Target Depth (TVD) (mKB)</b> 2,460.45	
<b>AFE or Job Number</b> 609/09001.1.01		<b>Total Original AFE Amount</b> 12,281,046	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 402,186		<b>Cumulative Cost</b> 1,125,730	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 03/04/2009 05:00		<b>Report End Date/Time</b> 04/04/2009 05:00	<b>Report Number</b> 3

**Management Summary**

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Conduct shallow hole test on Telescope tool w/ 550gpm (OK). P/U whipstock and M/U to milling assembly, RIH on 5-1/2" HWDP. Anadril conduct survey to orientate whipstock to 49deg right of highside. Set whipstock at 552mMD (new milling depth 543.5mMD). Electrical problem w/ TDS, shutdown and troubleshoot. Water damage to resistor bank in TDSU. Mud pump 1 failure, electrical ground fault, conduct repairs (OK), back online. Mud pump 2 failure, electric arc on traction motor, conduct repairs and testing, traction motor requires replacing.

**Activity at Report Time**

Conduct repairs to topdrive and mud pump 2

**Next Activity**

Continue to conduct repairs on TDS.

## Daily Operations: 24 HRS to 05/04/2009 05:00

<b>Wellbore Name</b>			
COBIA A14B			
<b>Rig Name</b> Rig 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> Nabors
<b>Primary Job Type</b> Drilling and Completion		<b>Plan</b> D&C	
<b>Target Measured Depth (mKB)</b> 3,004.76		<b>Target Depth (TVD) (mKB)</b> 2,460.45	
<b>AFE or Job Number</b> 609/09001.1.01		<b>Total Original AFE Amount</b> 12,281,046	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 418,721		<b>Cumulative Cost</b> 1,544,451	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 04/04/2009 05:00		<b>Report End Date/Time</b> 05/04/2009 05:00	<b>Report Number</b> 4

**Management Summary**

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Continue to conduct repairs on mud pump 2 and TDS. Mill from 543.5mMD to 559mMD. Run milling assembly through window (no hang-up). Pump 30bbl hi-vis pill, circulate 1 x BU. Conduct PIT for 10mins to 13.1ppg EMW to 130psi with 11.7ppg mud (0.24bbl pumped, 0.24bbl bled back). Mill from 559mMD to 565mMD, POOH to 543mMD. Run milling assembly through window (no hang-up). Pump 25bbl hi-vis pill, circulate 1 x BU. P/U, shut down pumps, RIH and tag bottom at 565mMD (hole clean). POOH to surface. Confirm upper mill in-gauge. P/U and M/U 9-7/8" PDC and RSS BHA.

**Activity at Report Time**

P/U and M/U RSS BHA and RIH.

**Next Activity**

Continue to P/U and M/U RSS BHA and RIH.

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 04/04/2009 06:00

<b>Wellbore Name</b>			
MARLIN A24			
<b>Rig Name</b> SHU	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Snubbing Unit	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Completion		<b>Plan</b> Run 4-1/2" CRA completion	
<b>Target Measured Depth (mKB)</b> 2,534.50		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 602/09005.1.01		<b>Total Original AFE Amount</b> 4,132,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 78,200		<b>Cumulative Cost</b> 1,936,059	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 03/04/2009 06:00		<b>Report End Date/Time</b> 04/04/2009 06:00	<b>Report Number</b> 28
<b>Management Summary</b> Rotate and wash to 3235.1 mdkb, Reverse circulate 2 x 10 bbl hi vis pills displace with s/water until clean. Line up ZB400 pump pressure test casing to 3600 psi for 15 minutes on chart, good test. Circulate lower section of well to ISW 140 bbls. pull 3 jts, lower gin pole due to lightning. Afternoon flight cancelled, work with skeleton night shift crew. Monitor well overnight.			
<b>Activity at Report Time</b> Pull out of hole with drill bit			
<b>Next Activity</b> Make up csg scraper & RIH			

## Daily Operations: 24 HRS to 04/04/2009 06:00

<b>Wellbore Name</b>			
WEST KINGFISH W9			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug and Abandon	
<b>Target Measured Depth (mKB)</b> 3,070.50		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 80004987		<b>Total Original AFE Amount</b> 1,915,029	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 80,085		<b>Cumulative Cost</b> 976,266	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 03/04/2009 06:00		<b>Report End Date/Time</b> 04/04/2009 06:00	<b>Report Number</b> 10
<b>Management Summary</b> Continue to pooh with 4.0" drillpipe and 5-1/2" completion. Lay out all 5 1/2" tbg and completion equipment. Rih with 4" drill pipe and mule shoe			
<b>Activity at Report Time</b> Rih with mule shoe and 4" drillpipe			
<b>Next Activity</b> Set CST and cement plug at 1120 mts			

## Daily Operations: 24 HRS to 05/04/2009 06:00

<b>Wellbore Name</b>			
MARLIN A24			
<b>Rig Name</b> SHU	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Snubbing Unit	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Completion		<b>Plan</b> Run 4-1/2" CRA completion	
<b>Target Measured Depth (mKB)</b> 2,534.50		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 602/09005.1.01		<b>Total Original AFE Amount</b> 4,132,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 77,180		<b>Cumulative Cost</b> 2,013,239	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 04/04/2009 06:00		<b>Report End Date/Time</b> 05/04/2009 06:00	<b>Report Number</b> 29
<b>Management Summary</b> POOH with 6" rock bit assy, P/U M/U scraper assy GIH with same.			
<b>Activity at Report Time</b> Running Scraper BHA			
<b>Next Activity</b> Scrape csg dn to 2582m			

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 05/04/2009 06:00

<b>Wellbore Name</b>			
WEST KINGFISH W9			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug and Abandon	
<b>Target Measured Depth (mKB)</b> 3,070.50		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 80004987		<b>Total Original AFE Amount</b> 1,915,029	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 81,819		<b>Cumulative Cost</b> 1,058,086	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 04/04/2009 06:00		<b>Report End Date/Time</b> 05/04/2009 06:00	<b>Report Number</b> 11
<b>Management Summary</b> Continue to rih with 4.0" drillpipe, set CST and pump 2nd cement plug. Wait on cement to cure, tag TOC at 979 mts, test cement plug to 1000 psi for 15 minutes. Pooh with 4" drillpipe			
<b>Activity at Report Time</b> Pooh with 4" drillpipe			
<b>Next Activity</b> Rig down riser and BOP's dress BOP's, remove tbg spool from wellhead			

## Daily Operations: 24 HRS to 06/04/2009 06:00

<b>Wellbore Name</b>			
MARLIN A24			
<b>Rig Name</b> SHU	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Snubbing Unit	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Completion		<b>Plan</b> Run 4-1/2" CRA completion	
<b>Target Measured Depth (mKB)</b> 2,534.50		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 602/09005.1.01		<b>Total Original AFE Amount</b> 4,132,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 77,804		<b>Cumulative Cost</b> 2,091,043	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 05/04/2009 06:00		<b>Report End Date/Time</b> 06/04/2009 06:00	<b>Report Number</b> 30
<b>Management Summary</b> Scrapped from surface to 2575m scraped across packer set depth several times 2525 to 2575m. Sweep clean and pumped Inhibited. sea water around . POOH with scraper assembly.			
<b>Activity at Report Time</b> Continue tripping out the hole			
<b>Next Activity</b> Bundle D/P and lay out production TBG.			

## Daily Operations: 24 HRS to 06/04/2009 06:00

<b>Wellbore Name</b>			
WEST KINGFISH W9			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug and Abandon	
<b>Target Measured Depth (mKB)</b> 3,070.50		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 80004987		<b>Total Original AFE Amount</b> 1,915,029	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 81,262		<b>Cumulative Cost</b> 1,139,348	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 05/04/2009 06:00		<b>Report End Date/Time</b> 06/04/2009 06:00	<b>Report Number</b> 12
<b>Management Summary</b> Rig up lifting sub and drill-pipe to lift BOP stack, nipple down bops and riser. Nipple down and remove B section. Nipple up DSA, riser and BOP's. Change oput top ram blocks to 9 5/8" pipe rams.			
<b>Activity at Report Time</b> Pressure testing BOP's and 9 5/8" rams			
<b>Next Activity</b> Rih and cut casing			

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 04/04/2009 06:00

<b>Wellbore Name</b>			
PERCH 4			
<b>Rig Name</b>	<b>Rig Type</b>	<b>Rig Service Type</b>	<b>Company</b>
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger
<b>Primary Job Type</b>		<b>Plan</b>	
Well Servicing Workover		Replace WR-SSSV and PA Flange	
<b>Target Measured Depth (mKB)</b>		<b>Target Depth (TVD) (mKB)</b>	
301.60			
<b>AFE or Job Number</b>		<b>Total Original AFE Amount</b>	<b>Total AFE Supplement Amount</b>
90015721		415,000	
<b>Daily Cost Total</b>		<b>Cumulative Cost</b>	<b>Currency</b>
15,706		276,902	AUD
<b>Report Start Date/Time</b>		<b>Report End Date/Time</b>	<b>Report Number</b>
03/04/2009 06:00		04/04/2009 06:00	14

**Management Summary**

Travel to Perch via Longford, Run in hole and pull positive plug from end of tubing, Run in hole with Omega Sentinel memory gauges and perform static and flowing surveys, Run in hole and set SSSV and perform XOE test, test ok, crew returned to Longford.

**Activity at Report Time**

SDFN

**Next Activity**

Rig down off well, replace tree cap studs and hand well back to production operations

## Daily Operations: 24 HRS to 05/04/2009 06:00

<b>Wellbore Name</b>			
PERCH 4			
<b>Rig Name</b>	<b>Rig Type</b>	<b>Rig Service Type</b>	<b>Company</b>
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger
<b>Primary Job Type</b>		<b>Plan</b>	
Well Servicing Workover		Replace WR-SSSV and PA Flange	
<b>Target Measured Depth (mKB)</b>		<b>Target Depth (TVD) (mKB)</b>	
301.60			
<b>AFE or Job Number</b>		<b>Total Original AFE Amount</b>	<b>Total AFE Supplement Amount</b>
90015721		415,000	
<b>Daily Cost Total</b>		<b>Cumulative Cost</b>	<b>Currency</b>
15,706		292,608	AUD
<b>Report Start Date/Time</b>		<b>Report End Date/Time</b>	<b>Report Number</b>
04/04/2009 06:00		05/04/2009 06:00	15

**Management Summary**

Travel to Perch via Longford, due to sea state and weather decide not to attempt to lift heli-pad deck plate and scope up crane, depressure and secure all equipment, travel back to Longford.

**Activity at Report Time**

SDFN

**Next Activity**

Rig down off well, replace tree cap studs, hand well back to production operations