

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 16/04/2009 05:00

Wellbore Name				COBIA A19
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors	
Primary Job Type Drilling and Completion		Plan D&C		
Target Measured Depth (mKB) 3,187.80		Target Depth (TVD) (mKB) 2,456.53		
AFE or Job Number 109/08019.1.01		Total Original AFE Amount 14,392,964	Total AFE Supplement Amount	
Daily Cost Total 1,033,253		Cumulative Cost 1,207,591	Currency AUD	
Report Start Date/Time 15/04/2009 05:00		Report End Date/Time 16/04/2009 05:00	Report Number 2	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Dress riser, BOP and flowlines. BOP test. Drill cement f/372m to 564m w/9-7/8" drilling assy.

Activity at Report Time

Drill cement at 564m.

Next Activity

Drill cement to 597m.

Daily Operations: 24 HRS to 16/04/2009 06:00

Wellbore Name				MARLIN A23
Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Workover		Plan Pull 4 1/2" completion, run 3 1/2" completion		
Target Measured Depth (mKB) 2,350.09		Target Depth (TVD) (mKB)		
AFE or Job Number 90017342		Total Original AFE Amount 2,800,000	Total AFE Supplement Amount	
Daily Cost Total 101,332		Cumulative Cost 649,676	Currency AUD	
Report Start Date/Time 15/04/2009 06:00		Report End Date/Time 16/04/2009 06:00	Report Number 5	

Management Summary

Wait until crane repaired. Test crane , Weather layed dn around 10:00pm Continue with R/U of BOP's removed BPV installed TWC start testing BOP's

Activity at Report Time

Testing BOP's

Next Activity

Finish testing BOP's unload boat. Pull completion

Daily Operations: 24 HRS to 16/04/2009 06:00

Wellbore Name				WEST KINGFISH W5
Rig Name Rig 22	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services	
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
AFE or Job Number 80005068		Total Original AFE Amount 1,835,699	Total AFE Supplement Amount	
Daily Cost Total 73,390		Cumulative Cost 376,168	Currency AUD	
Report Start Date/Time 15/04/2009 06:00		Report End Date/Time 16/04/2009 06:00	Report Number 5	

Management Summary

Nippled-down tree and made-up DP to tree cap. Wait on Weather, 0830 - 2230.

Picked-up tree and recovered to main deck. Cleaned hanger and checked thread - OK. Rigged-up DSA and 0.6m riser and nipped-up.

BOP trolley derailed when moving BOP's over the well centre. Work ceased while a recovery plan is established and the BOP's are secured onto the well. Trolley is to go ashore for engineering follow-up.

Activity at Report Time

Rig-up BOP's on riser

Next Activity

Pressure testing of BOP's