

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 11/02/2009 06:00

<b>Wellbore Name</b>			
BARRACOUTA A3W			
<b>Rig Name</b> SHU	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Snubbing Unit	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Repair ICA by removing part of the 7" casing	
<b>Target Measured Depth (mKB)</b> 3,038.53		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 602/04002.1.01		<b>Total Original AFE Amount</b> 8,300,000	<b>Total AFE Supplement Amount</b> 20,273,000
<b>Daily Cost Total</b> 72,653		<b>Cumulative Cost</b> 14,606,257	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 10/02/2009 06:00		<b>Report End Date/Time</b> 11/02/2009 06:00	<b>Report Number</b> 166
<b>Management Summary</b> Make up the over shot BHA along with the rattler and 6 1/4" jars. Rih to 1013m and attempt to engage the fish. Pooh to surface and make up the 9 5/8" casing scraper BHA. Rih with the casing scraper from surface to 195m.			
<b>Activity at Report Time</b> Continue to Rih with casing scraper.			
<b>Next Activity</b> Rih with scraper to 986m.			

## Daily Operations: 24 HRS to 11/02/2009 06:00

<b>Wellbore Name</b>			
WEST KINGFISH W26			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Plug and Abandonment Only		<b>Plan</b> Plug & Abandon - stage 2	
<b>Target Measured Depth (mKB)</b>		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 80004827		<b>Total Original AFE Amount</b> 2,961,013	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 50,575		<b>Cumulative Cost</b> 404,962	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 10/02/2009 06:00		<b>Report End Date/Time</b> 11/02/2009 06:00	<b>Report Number</b> 8
<b>Management Summary</b> Top coat prepared areas on the pony structures. Continue chipping and painting areas on the equipment as required. Fit new replacement hydraulic hoses to the skidding beam hydraulic system.			
<b>Activity at Report Time</b>			
<b>Next Activity</b> Complete hydraulic hose change out. Prepare first lifts for backloading.			

## Daily Operations: 24 HRS to 11/02/2009 06:00

<b>Wellbore Name</b>			
WEST KINGFISH W18			
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Plug & Secure	
<b>Target Measured Depth (mKB)</b> 2,575.57		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 90016149		<b>Total Original AFE Amount</b> 95,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 13,496		<b>Cumulative Cost</b> 69,586	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 10/02/2009 06:00		<b>Report End Date/Time</b> 11/02/2009 06:00	<b>Report Number</b> 5
<b>Management Summary</b> Complete the pcking up and clean platform.All crews going to onshore.			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Ship off equipment to BBMT, send crews to town			