

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 17/02/2009 05:00

Wellbore Name

Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company International Sea Drilling LTD (ISDL)
Primary Job Type Mobilization Only		Plan Move Rig	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 609/08021.1.01		Total Original AFE Amount 16,315,448	Total AFE Supplement Amount 2,964,119
Daily Cost Total 243,689		Cumulative Cost 5,019,705	Currency AUD
Report Start Date/Time 16/02/2009 05:00		Report End Date/Time 17/02/2009 05:00	Report Number 21

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

CBA Platform:

R/U and install hydraulic rig skid system, install shims for DSM modules, R/U mud pump #1 and #2 suction and discharge spooling, prepare SCR for R/U, R/U spooling from SW airlift tank to east mud gutter, R/U spooling on mud pump modules and sub base, install DSM drillwater and drill fluid modules, install DSM center stair module, install warehouse and mechanics workshop, install west DSM staircase, organize and prepare main deck for Howco cement unit.

SNA Platform:

Prepare and organize main deck to remove upper office module, remove air duct from west side of accomodations to upper office module, remove upper office module and land on main deck, prepare lower office module for backloading.

RIG MOVE: 55% of total rig move complete.

Rig Down Phase:95% of total rig down complete, 100% of general rig down activities complete, 100% of mast rig down complete, 100% of rig floor and substructure rig down complete, 99% of pipe deck rig down complete, 94% of DSM rig down complete, 100% of workboats rig down phase, 20% of clean up complete.

Rig Up Phase:9% of total rig up complete, 48% of general rig up activities complete, 17% of drill module rig up complete, 15% of rig up DSM complete, 0% of mast rig up complete, 0% of tie-ins complete, 7% of workboats rig up phase.

Activity at Report Time

R/U DSM and mud pump modules.

Next Activity

Offload Howco cement unit and spot into position. Continue to R/U DSM and mud pump modules.

Daily Operations: 24 HRS to 17/02/2009 06:00

Wellbore Name

BARRACOUTA A3W

Rig Name SHU	Rig Type	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and abandon the BTA A3W well	
Target Measured Depth (mKB) 978.53		Target Depth (TVD) (mKB)	
AFE or Job Number 80005107		Total Original AFE Amount 912,000	Total AFE Supplement Amount
Daily Cost Total 58,168		Cumulative Cost 405,310	Currency AUD
Report Start Date/Time 16/02/2009 06:00		Report End Date/Time 17/02/2009 06:00	Report Number 6

Management Summary

Continue to rig down the SHU. Pack up and clean equipment. Load up rig move baskets and prepare back loading.

Activity at Report Time

Rig down, Clean and prepare back loading.

Next Activity

Continue to Rig down the SHU.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 17/02/2009 06:00

Wellbore Name			
WEST KINGFISH W26			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon - stage 2	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 80004827		Total Original AFE Amount 2,961,013	Total AFE Supplement Amount
Daily Cost Total 42,037		Cumulative Cost 593,824	Currency AUD
Report Start Date/Time 16/02/2009 06:00		Report End Date/Time 17/02/2009 06:00	Report Number 14
Management Summary Pin up machinery decks to skidding mat. Deck chess with equipment in preparation for next boat with R22 lifts.			
Activity at Report Time			
Next Activity Wait on Boat with next lifts			

Daily Operations: 24 HRS to 17/02/2009 06:00

Wellbore Name			
MARLIN A23A			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mKB) 2,350.09		Target Depth (TVD) (mKB)	
AFE or Job Number 90016422		Total Original AFE Amount 175,000	Total AFE Supplement Amount
Daily Cost Total 14,758		Cumulative Cost 54,666	Currency AUD
Report Start Date/Time 16/02/2009 06:00		Report End Date/Time 17/02/2009 06:00	Report Number 4
Management Summary Bled dn tbg from 17400kpa to 625kpa test for 30 min good test Tried to reset packer with 3500psi on tbg and 5000kpa on P/A with full column in tbg . Will bled dn P/A over night and test in morning if holding 0 psi.			
Activity at Report Time SDOFN			
Next Activity Pull Plug			