

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 25/02/2009 05:00

Wellbore Name

Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company International Sea Drilling LTD (ISDL)
Primary Job Type Mobilization Only		Plan Move Rig	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 609/08021.1.01		Total Original AFE Amount 16,315,448	Total AFE Supplement Amount 2,964,119
Daily Cost Total 245,939		Cumulative Cost 6,727,778	Currency AUD
Report Start Date/Time 24/02/2009 05:00		Report End Date/Time 25/02/2009 05:00	Report Number 29

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

CBA Platform: Continue to install BOP lift frame, bell nipple spool, annular landing and ram walkway and ladder. Install walkway from HOWCO landing to bulk tank landing and install wire mesh. Clear excess slings from deck, run electric cables to drag chain on top of mud dock. Connect bulk air dryer hoses. Install stairs on upper drilling office landing and S.W. airlift tank. Install stairway to pit suction manifold on east pit module. Crane shut down @ 17:00hrs due to 40 knot winds. Install wire mesh on "P" tank landing. Install east and west drill module skimmer tanks. Install pipe deck drain hoses and install non slip tread on walkways. Build scaffold steps for cement unit walkway, entrance to ToolPusher's office and entrance to air compressor room @ DSM. Service valves in mud mix area and install tool box and lockers in pump room. Unload containers and clear decks of excess tools and equipment.

SNA Platform: Complete clean-up of platform, transfer crane operator and dogman to FTA platform.

RIG MOVE: 66% of total rig move complete.

Rig Down Phase: 100% of total rig down complete, 100% of general rig down activities complete, 100% of mast rig down complete, 100% of rig floor and substructure rig down complete, 100% of pipe deck rig down complete, 100% of DSM rig down complete, 100% of workboats rig down phase, 100% of clean up complete.

Rig Up Phase: 27% of total rig up complete, 89% of general rig up activities complete, 53% of drill module rig up complete, 85% of rig up DSM complete, 0% of mast rig up complete, 2% of tie-ins complete, 7% of workboats rig up phase.

Activity at Report Time

Clean & clear decks, install wire mesh to landings

Next Activity

Install landing on southwest corner of platform. Install mud process module and rig floor wing baskets.

Daily Operations: 24 HRS to 25/02/2009 06:00

Wellbore Name

MARLIN A24

Rig Name SHU	Rig Type Platform	Rig Service Type	Company Imperial Snubbing Services
Primary Job Type Mobilization Only		Plan SHU Standby	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90016980		Total Original AFE Amount	Total AFE Supplement Amount
Daily Cost Total 20,008		Cumulative Cost 100,038	Currency AUD
Report Start Date/Time 24/02/2009 06:00		Report End Date/Time 25/02/2009 06:00	Report Number 5

Management Summary

Waiting on boat to finish backloading equipment.

Activity at Report Time

Resting crew

Next Activity

Finish backloading equipment

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 25/02/2009 06:00

Wellbore Name			
WEST KINGFISH W26			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon - stage 2	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80004827		Total Original AFE Amount 2,961,013	Total AFE Supplement Amount
Daily Cost Total 78,292		Cumulative Cost 1,099,335	Currency AUD
Report Start Date/Time 24/02/2009 06:00		Report End Date/Time 25/02/2009 06:00	Report Number 22
Management Summary Wait for next boat load of rig equipment. Cameron soft bolt Xmas tree. Day & night shift rig crew complete Safety Environment Survey.			
Activity at Report Time Waiting on boat to arrive with rig equipment.			
Next Activity Unload boat & continue to rig up.			

Daily Operations: 24 HRS to 25/02/2009 06:00

Wellbore Name			
BREAM A27A			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST, Plug & Perf	
Target Measured Depth (mWorking Elev) 3,458.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/09002.1.01		Total Original AFE Amount 355,000	Total AFE Supplement Amount
Daily Cost Total 22,621		Cumulative Cost 64,468	Currency AUD
Report Start Date/Time 24/02/2009 06:00		Report End Date/Time 25/02/2009 06:00	Report Number 3
Management Summary Checking RST tools, run hole and perform RST-A Log over the interval from 3490 mtrs to 3430 mtrs MDKB, stand by waiting on an answer from Reservoir.			
Activity at Report Time SDFN			
Next Activity Perforate the well and set the MPBT			