# **EAPL WellWork & Drilling Daily Operations Report**

## Daily Operations: 24 HRS to 4/06/2009 05:00

Wellbore Name

		COBIA F8A		
Rig Name	Rig Type	Rig Service Type	Company	
Rig 175	Platform	Drilling Rig (Conv)	Nabors	
Primary Job Type		Plan		
Drilling and Completion		Drill & Complete		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
3,133.15		2,468.54		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/09002.1.01		11,960,367		
Daily Cost Total		Cumulative Cost	Currency	
524,793		1,199,598	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
3/06/2009 05:00		4/06/2009 05:00	3	

#### **Management Summary**

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Pressure test kelly hose to 3000psi for 5mins w/ rigpumps. Change out Anadril sensor cable in derrick. Pressure test kelly hose to 300/5000psi for 3mins w/ Howco. P/U & M/U Anadril 9-7/8" RSS BHA, RIH to 37m. Conduct shallow hole test at 550gpm. RIH BHA from 37m to 123m on 5-1/2" HWDP. Conduct shallow hole test at 550gpm. RIH 9-7/8" RSS BHA from 123m to 586m on elevators. Wash down from 586m at 80gpm, tag cement at 626m w/ 15klbs. Circulate 2xBU. Pump 15bbl hi-vis spacer, displace well to 10.5ppg SBM. Wash & ream from 626m to 636m, drill hard cement from 636m to 704m circulating at 500gpm w/ 1125psi. Time drill & KO from 704m to 719m. Pump OOH to 686m (10m inside 10-3/4" shoe), circulate 1xBU at 686m. Conduct PIT to 13.0ppg EMW w/ 10.5ppg SBM.

## **Activity at Report Time**

Conduct PIT to 13.0ppg w/ 10.5ppg SBM

Continue to conduct PIT to 13.0ppg w/ 10.5ppg SBM

## Daily Operations: 24 HRS to 4/06/2009 06:00

MACKEREL A7

		MACKEREL A7		
Rig Name	Rig Type	Rig Service Type	Company	
Rig 22	Platform	Service Rig (Double)	Imperial Snubbing Services	
Primary Job Type		Plan		
Workover PI		Tubing pull to replace split hydraulic SSSV line		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
2	2,500.00			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
90017390		3,287,720		
Daily Cost Total		Cumulative Cost	Currency	
61,613		1,774,690	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
3/06/2009 06:00		4/06/2009 06:00	28	

## Management Summary

Continue to wait in rig move boat. Service LKA at 22:00hrs and off-load rig equipment.

Install rig floor pin board, choke manifold, gas buster and unload equipment from the rig move baskets. Prepare back-load for the LKA.

### **Activity at Report Time**

Continue to unload rig move baskets.

## **Next Activity**

Offload pipe-rack sections from LKA

ExxonMobil Use Only Page 1 of 2 Printed on 4/06/2009

Daily Operation	ns: 24 HRS to 4/06/	2000 06:00		
Wellbore Name	115. 24 HK3 10 4/00/	2009 00.00		
		COBIA F13		
Rig Name	Rig Type	Rig Service Type	Company	
Wireline			Halliburton / Schlumberger	
Primary Job Type		Plan		
Well Servicing Workover		Temporarily plug and secure well		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609\07022.1.01.1		55,000		
Daily Cost Total		Cumulative Cost	Currency	
22,040		40,173	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
3/06/2009 06:00		4/06/2009 06:00	2	

**EAPL WellWork & Drilling Daily Operations Report** 

Management Summary
Rih pulled WLSSSV Rih with 2.23 gauge to 3125mts wlm .Bullhead kill well with 135bbl fluid at 1bpm 2000psi well on slight vacuum install 2.562 RN POP junk basket plug at 3121mts wlm test same . Reset WLSSSV SDFN.

## **Activity at Report Time**

SDFN

## **Next Activity**

Remove cert valve and install dummy glv circ out PA to inhib fluid

ExxonMobil Use Only Page 2 of 2 Printed on 4/06/2009