Daily Operations: 24 HRS to 28/02/2009 05:00

Wellbore Name

Rig Name	Rig Type	Rig Service Type	Company		
Rig 175	Platform	Drilling Rig (Conv)	International Sea Drilling LTD (ISDL)		
Primary Job Type		Plan	Plan		
Mobilization Only		Move Rig	Move Rig		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount		
609/08	3021.1.01	16,315,448	2,964,119		
Daily Cost Total		Cumulative Cost	Currency		
245,939		7,465,595	AUD		
Report Start Date/Time		Report End Date/Time	Report Number		
27/02/2009 05:00		28/02/2009 05:00	32		

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

CBA Platform:

Continue with spooling in pit room & rig up of walkways on shaker modules. West crane shut down temporarily due to comms problems, BAE perform maintenance. Install and secure accumulator wing basket, choke wing basket, tool wing basket and drawworks roof. Spot and secure poor boy degasser in choke wing basket. Spot rig HPU on drawworks roof. Continue to rig up Elmagco to drawworks. Install dresser sleeve on flowline to shakers. Erect additional lighting on rigfloor. Install setback wing basket. Empty baskets and prepare for arrival of boat. Boat arrive on location at 23:30hrs. Offload baskets and containers from boat. Spot and install Canrig TDSU house. Reinstall deck plates on rigfloor. Assemble overboard dump line for shaker module.

FTA Platform: Prep equipment for backloading.

RIG MOVE: 75% of total rig move complete.

Rig Up Phase: 47% of total rig up complete, 95% of general rig up activities complete, 89% of drill module rig up complete, 85% of rig up DSM complete, 0% of mast rig up complete, 2% of tie-ins complete, 53% of workboats rig up phase.

Activity at Report Time

Offload containers and baskets from boat

Next Activity

Offload crown, A-frame and mast sections from boat

ExxonMobil Use Only Page 1 of 7 Printed on 02/03/2009

Daily Operations: 24 HRS to 01/03/2009 05:00

Wellbore Name

Rig Name Rig Type		Rig Service Type	Company		
Rig 175	Platform	Drilling Rig (Conv)	International Sea Drilling LTD (ISDL)		
Primary Job Type		Plan	Plan		
Mobilization Only		Move Rig	Move Rig		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount		
609/08	3021.1.01	16,315,448	2,964,119		
Daily Cost Total		Cumulative Cost	Currency		
245,939		7,711,534	AUD		
Report Start Date/Time		Report End Date/Time	Report Number		
28/02/2009 05:00		01/03/2009 05:00	33		

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

CBA Platform:

Backload empty containers and baskets to boat. Offload crown section & A-frame from boat. Continue with spooling, re-instating service lines and running electrical cables to drilling module. Prepare for skidding of rig. Spot A-frame onto rigfloor and secure. Spot crown section onto rigfloor and dress in preparation to raise. Offload exhaust tower & base fan, monkey board and upper, intermediate & lower mast sections from boat. Backload empty baskets & containers to boat and release boat at 18:45. Dress crown section with safety slings. Raise crown section onto A-frame, remove slings and clear rigfloor of excess equipment. Continue to install upper skidding unit, then skid rig 1.0m South.

Install overboard dump line for shaker module. Prepare exhaust tower and fan for installation.

FTA Platform: Prepare equipment for backloading to CBA

RIG MOVE: 76% of total rig move complete.

Rig Up Phase:49% of total rig up complete, 95% of general rig up activities complete, 89% of drill module rig up complete, 87% of rig up DSM complete, 11% of mast rig up complete, 2% of tie-ins complete, 53% of workboats rig up phase.

Activity at Report Time

Installing exhaust tower and fan

Next Activity

Dress crown section and continue to work on rigfloor electrics/hydraulics

ExxonMobil Use Only Page 2 of 7 Printed on 02/03/2009

Daily Operations: 24 HRS to 02/03/2009 05:00

Wellbore Name

Rig Name	Rig Type	Rig Service Type	Company		
Rig 175	Platform	Drilling Rig (Conv)	International Sea Drilling LTD (ISDL)		
Primary Job Type F		Plan	Plan		
Mobilization Only		Move Rig			
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)			
AFE or Job Numbe	r	Total Original AFE Amount	Total AFE Supplement Amount		
609/08021.1.01		16,315,448	2,964,119		
Daily Cost Total		Cumulative Cost	Currency		
245,939		7,957,473	AUD		
Report Start Date/Time		Report End Date/Time	Report Number		
01/03/2009 05:00		02/03/2009 05:00	34		

Management Summary

No accidents, incidents, or environmental spills. PTSM and JSA's held as required. Conduct Hazard Hunts.

CBA Platform:

Install upper section of exhaust tower. Run electrical cables to rigfloor. Make up air receiver and drain hoses onto driller's roof. Continue with spooling in pit room and install equaliser between pits 1&4. Install high pressure lines on choke manifold. Reinstate service lines on north side of modules. Rig up lighting over shaker area. Install stairs & landings on west side of pipedeck. Make up koomey hoses at BOP and rigfloor connection points. Install weight indicator and make up snake to drill line. Establish power to drawworks and reeve blocks on drill line. Install dead line anchor on drill line and remove block hang-off lines. Boat arrival at 22:45; unload containers, baskets and wireline landing unit. Establish hydraulic power on rigfloor.

FTA Platform: Prepare equipment for backloading to CBA

RIG MOVE: 80% of total rig move complete.

Rig Up Phase: 57% of total rig up complete, 95% of general rig up activities complete, 95% of drill module rig up complete, 90% of rig up DSM complete, 42% of mast rig up complete, 5% of tie-ins complete, 57% of workboats rig up phase.

Activity at Report Time

Fit scoping slings to sheaves on A-section

Next Activity

Install upper mast section

Daily Operations: 24 HRS to 28/02/2009 06:00

Wellbore Name

WEST KINGFISH W26

Rig Name	Rig Type	Rig Service Type	Company		
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services		
Primary Job Type		Plan	Plan		
Plug and Abandonment Only		Plug & Abandon - stage 2	Plug & Abandon - stage 2		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount		
8000	4827	2,961,013			
Daily Cost Total		Cumulative Cost	Currency		
75,8	841	1,357,661	AUD		
Report Start Date/Time	е	Report End Date/Time	Report Number		
27/02/2009 06:00		28/02/2009 06:00	25		
80004827 Daily Cost Total 75,841 Report Start Date/Time		2,961,013 Cumulative Cost 1,357,661 Report End Date/Time	Currency AUD Report Number		

Management Summary

Wait for next boat load of rig equipment. Clean and inventory dog house and other equipment EX-BTA. Conduct safety meeting, review electrical rescue & 'Gotcha' rescue from hight systems.

Activity at Report Time

Waiting on boat to arrive with rig equipment.

Next Activity

Wait on boat & unload boat with rig equipment.

ExxonMobil Use Only Page 3 of 7 Printed on 02/03/2009

Daily Operations: 24 HRS to 01/03/2009 06:00

Wellbore Name

		WEST KINGFISH W26			
Rig Name	ig Name Rig Type Rig Service Type Company		Company		
Rig 22	Platform	Workover Rig (Conv) Imperial Snubbing Services			
Primary Job Type		Plan	Plan		
Plug and Abandonment Only		Plug & Abandon - stage 2			
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount		
80	0004827	2,961,013			
Daily Cost Total		Cumulative Cost	Currency		
75,841		1,433,502	AUD		
Report Start Date/1	Гime	Report End Date/Time	Report Number		
28/02/2009 06:00		01/03/2009 06:00	26		

Management Summary

Wait for next boat load of rig equipment. Unload rig equipment from boat. Unpack work baskets and prepare equipment.

Activity at Report Time

Waiting on boat to arrive with rig equipment.

Next Activity

Wait on boat & unload boat with rig equipment, continue assembling up rig.

Daily Operations: 24 HRS to 02/03/2009 06:00

Wellbore Name

WEST KINGEISH WAS

		WEST KINGFISH W26	
Rig Name	Rig Type	Rig Service Type	Company
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services
Primary Job Type	•	Plan	
Plug and Abandonr	nent Only	Plug & Abandon - stage 2	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number	er	Total Original AFE Amount	Total AFE Supplement Amount
8	0004827	2,961,013	
Daily Cost Total		Cumulative Cost	Currency
75,841		1,509,343 AUD	
Report Start Date/	Time	Report End Date/Time	Report Number
01/03/2009 06:00		02/03/2009 06:00	27

Management Summary

Wait for next boat load of rig equipment. Unload rig equipment from inter-rig boat. continue building rig. Install rig floor componency and drillers console.

Activity at Report Time

Install erection frame & cylinder package.

Next Activity

Continue building rig

Daily Operations: 24 HRS to 28/02/2009 06:00

Wellbore Name

		BREAM A15			
Rig Name	Rig Type	Rig Service Type	Company		
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger		
Primary Job Type		Plan			
Workover PI		RST Plug & Perf	RST Plug & Perf		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)			
2,104.00					
AFE or Job Number	r	Total Original AFE Amount Total AFE Supplement Amount			
602/0	9003.1.01	280,000			
Daily Cost Total		Cumulative Cost	Currency		
19,128		19,128	AUD		
Report Start Date/T	ime	Report End Date/Time	Report Number		
27/02/2009 06:00		28/02/2009 06:00	1		

Management Summary

Start rigging up on the well and pressure test as per the wellwork procedure, test all OK.Perform a function test and couldn't get the rams to close, tried to pump them closed with the same result. Started to trouble shoot the problem and after some time found that the check valve on the panel was not operational, replaced and continued on Run the hole and tagged HUD at 2099 mtrs MDKB and POOH. Stand up Schlumberger and pressure tested as per the wellwork procedure, test all OK. Run in the hole and perform an RST-A Log over the interval from HUD to 2050 mtrs MDKB, made two passes over this interval and sent the Data to town for interpretation. Stand by waiting on reservior.SDFN

Activity at Report Time

SDFN

Next Activity

Perform a RST-A Log

ExxonMobil Use Only Page 4 of 7 Printed on 02/03/2009

Daily Operations: 24 HRS to 01/03/2009 06:00

Wellbore Name

BREAM A15				
Rig Name	Rig Type	Rig Service Type Company		
Wireline	Platform	Wireline Unit Halliburton / Schlumberger		
Primary Job Type Plan				
Workover PI RST Plug & Perf				
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
2,104.00				
AFE or Job Numbe	r	Total Original AFE Amount	Total AFE Supplement Amount	
602/	09003.1.01	280,000		
Daily Cost Total		Cumulative Cost	Currency	
20,453		39,582	AUD	
Report Start Date/1	ime	Report End Date/Time	Report Number	
28/02/2009 06:00		01/03/2009 06:00	2	

Management Summary

We had a hold again with Kari-Anne this morning although this gave us some time to build the 1 mtrs Gun.Ran in the hole with the 1 mtrs Power Jet Gun logging on depth using the Solar Composite Log, made two passes over the interval to confirm that we are on depth and placed the gun at 2083 mtrs to 2084 mtrs MDKB, have production flow the well to achieve an underbalance of 150 psi and fired the gun.Run back in the hole with a Dummy Plug and drifted the well down to our setting depth at 2095 mtrs MDKB and POOH.Run back in the hole with 4-1/2" MPBT and placed the top of the element at 2095 mtrs MDKB and set the plug, POOH.Lay down Schlumberger and SDFN.

Activity at Report Time

SDFN

Next Activity

Running Water and Cement in on top of the plug.

Daily Operations: 24 HRS to 01/03/2009 06:00

Nellhore Name

Wellbore Name			
		BREAM A26	
Rig Name Rig Type		Rig Service Type	Company
	Rigless		Halliburton / Schlumberger
Primary Job Type		Plan	
Well Servicing Wor	kover	Baracarb Pill in IA	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
0.00			
AFE or Job Numb	er	Total Original AFE Amount	Total AFE Supplement Amount
(90016966	15,000	
Daily Cost Total		Cumulative Cost	Currency
3,949		3,949	AUD
Report Start Date	Time	Report End Date/Time	Report Number
28/02/2009 06:00		01/03/2009 06:00	1

Management Summary

Rigged the pump into the Surface Annulus and mixed a 20 bbl pill, there was zero pressure on the SA when we commenced pumping we managed to keep the SA around the 2000kpa mark while we were pumping at 1/2 a bbl / min, got the 20 bbl pill away into SA plus 11 bbls of inhibited sea water when the trigger point on the production and intermediate casing went off at 4800 kpa, both of these two annuli are communicating in fact all of them are,with one another. Bleed down the production annulus to around 200 kpa but the Intermediate stayed at 3100 kpa which is strange because they were both tracking one another when they built up.When the annuli were left they had, SA zero,PA-360 kpa and the IC 3090kpa.Production are going to try and bleed off the intermediate over night.

Activity at Report Time

SDFN

Next Activity

Attempt to pump a pill into the Intermediate Annulus

ExxonMobil Use Only Page 5 of 7 Printed on 02/03/2009

Daily Operations: 24 HRS to 02/03/2009 06:00

Wellbore Name

BREAM A15

		BREAM A15			
Rig Name	Rig Type	Rig Service Type	Company		
Wireline	Platform	Wireline Unit Halliburton / Schlumberger			
Primary Job Type		Plan	Plan		
Workover PI		RST Plug & Perf	RST Plug & Perf		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)			
2,104.00					
AFE or Job Number	er	Total Original AFE Amount Total AFE Supplement Amount			
602/	/09003.1.01	280,000			
Daily Cost Total		Cumulative Cost	Currency		
	172,672	212,254	AUD		
Report Start Date/	Time	Report End Date/Time	Report Number		
01/03/2009 06:00		02/03/2009 06:00	3		

Management Summary

Run the hole with the Dump Bailer and dump water and Cement on top of Plug.Rig off the well.

Activity at Report Time

SDFN

Next Activity

Rig off the well and rig up on the A-2

Daily Operations: 24 HRS to 02/03/2009 06:00

Wellbore Name

		BREAM A26			
Rig Name Rig Type		Rig Service Type	Company		
	Rigless	Rigless Halliburton / Schlumberger			
Primary Job Type	Job Type Plan				
Well Servicing Workover		Baracarb Pill in IA	Baracarb Pill in IA		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)			
0.00					
AFE or Job Number		Total Original AFE Amount Total AFE Supplement Amount			
	90016966	15,000			
Daily Cost Total		Cumulative Cost	Currency		
2,949		6,898	AUD		
Report Start Date	/Time	Report End Date/Time	Report Number		
01/03/2009 06:00		02/03/2009 06:00	2		

Management Summary

Mix up a 20 bbl Pill and start pumping it down the Intermediate, pumped the complete pill plus 10 bbls of inhibited sea water before the SA & PA started to pressure up. Stopped pumping and started to bleed down the PA the SA also followed down to zero. We then continued to pump down the Intermediate with PA open to the tank this will enable us to get the Pill further down hole if we can take out what we put in and eliminate having to use the Lubricate and bleed method. After 130 bbls we started to get Gell back to the tank from the PA and stopped pumping, to confirm that all annuli are standing full we tied into the SA and pumped 1 bbl before getting returns up the PA to the tank. All Annuli are standing full with zero pressure, after 1 hour we had zero on the PA, SA & IA we left them alone until 1800 hrs when they were checked again with all showing zero pressure. Will check again first thing in the morning.

Activity at Report Time

SDFN

Next Activity

Continue to try and secure the well.

ExxonMobil Use Only Page 6 of 7 Printed on 02/03/2009

EADI	MallMark 8	Drilling Daily Opera	tions Donort
CAPL	L VVEIIVVOIR Q	Dillilliu Daliv Obela	ILIOHS REDUIL

Daily Operations: 24 HRS to 02/03/2009 06:00 Wellbore Name

BREAM A2			
Rig Name	Rig Type	Rig Service Type	Company
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger
Primary Job Type		Plan	,
Workover PI		TIT, Plug & perf	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
2,352.70			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount
602/09004.1.01		255,000	
Daily Cost Total		Cumulative Cost	Currency
9,331		9,331	AUD
Report Start Date/Time		Report End Date/Time	Report Number
01/03/2009 12:00		02/03/2009 06:00	1

Management Summary

Rig up on the well and pressure test as per the wellwork procedure, test all OK.Move some gear around to line up with the A-2 wellhead. Take control of the TR-SSV. Run in hole with 2.25" Gauge Ring and tag HUD at 2358 mtrs MDKB and POOH. Run in hole with 2.750" POP XN plug and set in the nipple at 2300 mtrs MDKB. Will test plug first thing in the morning.

Activity at Report Time

Start rigging up on the well

Next Activity

Try and rectify the communication path to the PA

Page 7 of 7 Printed on 02/03/2009 ExxonMobil Use Only