

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 11/03/2009 06:00

Wellbore Name			
WEST KINGFISH W26			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug & Abandon - stage 2	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 80004827		Total Original AFE Amount 2,961,013	Total AFE Supplement Amount
Daily Cost Total 76,785		Cumulative Cost 2,224,152	Currency AUD
Report Start Date/Time 10/03/2009 06:00		Report End Date/Time 11/03/2009 06:00	Report Number 36
Management Summary Continue with rig up operations, spot trip tank, install plumbing on mud tanks, hook up mud pump suction and discharge lines, rig up hydraulic loop in derrick and install rotary system.			
Activity at Report Time finish off pump lines and level off blocksl.			
Next Activity Hook up Koomey lines to Koomey unit and tidy up loose ends			

Daily Operations: 24 HRS to 11/03/2009 06:00

Wellbore Name			
BREAM A16			
Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan Tubing Integrity Test	
Target Measured Depth (mWorking Elev) 1,117.20		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90016794		Total Original AFE Amount 65,000	Total AFE Supplement Amount
Daily Cost Total 9,820		Cumulative Cost 39,918	Currency AUD
Report Start Date/Time 10/03/2009 06:00		Report End Date/Time 11/03/2009 06:00	Report Number 3
Management Summary Pack up spread ready for BMB			
Activity at Report Time SDFN			
Next Activity Mobilize to BMB			

Daily Operations: 24 HRS to 11/03/2009 06:00

Wellbore Name			
BREAM B14			
Rig Name	Rig Type Rigless	Rig Service Type	Company Halliburton / Schlumberger
Primary Job Type Well Servicing Workover		Plan SA Baracarb Pill	
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90016845		Total Original AFE Amount 15,000	Total AFE Supplement Amount
Daily Cost Total 4,897		Cumulative Cost 24,789	Currency AUD
Report Start Date/Time 10/03/2009 06:00		Report End Date/Time 11/03/2009 06:00	Report Number 7
Management Summary Travel to BMB, check SA - on slight vaccum. Pumped 1/3 bbl ISW to top up SA to 300 psi. Rig down and pack up pump equipment			
Activity at Report Time SDFN			
Next Activity Demob pump equipment from BMB to BMA			