

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 14/05/2009 05:00

Wellbore Name			
COBIA F27			
Rig Name Rig 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mWorking Elev) 3,983.00		Target Depth (TVD) (mWorking Elev) 2,459.83	
AFE or Job Number 609/09008.1.01		Total Original AFE Amount 14,928,760	Total AFE Supplement Amount
Daily Cost Total 337,305		Cumulative Cost 2,944,557	Currency AUD
Report Start Date/Time 13/05/2009 05:00		Report End Date/Time 14/05/2009 05:00	Report Number 7

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

RIH f/surface to 85m w/3x std 6-3/4" DC break and L/D. P/U and M/U 14-3/4" Hole Opener BHA, shallow hole test, ok. RIH on elevators f/56m to 202m, tagged at 202m. Wash and ream down f/202m to 599m. Circulate and rotate OOH f/599m to 282m. Shut down rotary, pump into shoe f/282m to 196m. Circulate 2x BU at 196m inside 20" conductor shoe, until shakers clean, ok. Monitor hole on trip tanks, 1.4bbl loss for 20min. POOH and rack back f/196m to surface w/14-3/4" Hole Opener Assy. Dress rig floor w/Weatherford 10-3/4" Surface csg handling equipment.

Conduct Diverter drill, function diverter, close west vent line, ok.

Activity at Report Time

Dress rig floor w/10-3/4" csg handling equipment

Next Activity

Cont' dress rig floor, RIH w/10-3/4" Surface csg.

Daily Operations: 24 HRS to 14/05/2009 06:00

Wellbore Name			
MACKEREL A7			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Service Rig (Double)	Company Imperial Snubbing Services
Primary Job Type Workover PI		Plan Tubing pull to replace split hydraulic SSSV line	
Target Measured Depth (mWorking Elev) 2,500.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 90017390		Total Original AFE Amount 3,287,720	Total AFE Supplement Amount
Daily Cost Total 55,506		Cumulative Cost 414,923	Currency AUD
Report Start Date/Time 13/05/2009 06:00		Report End Date/Time 14/05/2009 06:00	Report Number 7

Management Summary

Continue to rig down equipment clean and prepare backloading. Wait on Boats and Wait on weather.

Activity at Report Time

Wait on Weather.

Next Activity

Backload some equipment on the Lady Karri Ann.

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 14/05/2009 06:00

Wellbore Name

SNAPPER A13

Rig Name Wireline	Rig Type Platform	Rig Service Type Wireline Unit	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan Shift SSD, RST, Plug & Perf	
Target Measured Depth (mWorking Elev) 1,902.00		Target Depth (TVD) (mWorking Elev)	
AFE or Job Number 602/09008.1.01		Total Original AFE Amount 490,000	Total AFE Supplement Amount
Daily Cost Total 274,334		Cumulative Cost 336,473	Currency AUD
Report Start Date/Time 13/05/2009 06:00		Report End Date/Time 14/05/2009 06:00	Report Number 3

Management Summary

Mix up a batch of 16 lbs / gal Cement, fill the 35 ft Bailer and make ready to run in the hole. Run in the hole with the Bailer and dump the cement on top of the plug at 1832 mtrs MDKB. POOH. Mix up another batch of the same and run that in the hole, hold up at 1/2 a mtr above the previous lot of cement and dump this load, POOH. Lay down Schlumberger. Stand up Halliburton and pressure test as per the wellwork procedure, test all OK. Run in hole with 4-562" 142-BO Selective Shifting Tool and open the Baker CMD Sleeve at 1622 mtrs MDKB, Sleeve opened after about 20 jars down. POOH. Lay down Halliburton and SDFN.

Activity at Report Time

SDFN

Next Activity

Rigging down from the well and rig up on the A-1a