EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 7/05/2009 06:00

Wellbore Name

ΜΑΡΙΙΝΙ Α23

		IVIAINLINAZO		
Rig Name	Rig Type	Rig Service Type	Company	
SHU	Platform		Imperial Snubbing Services	
Primary Job Type		Plan		
Workover		Pull 4 1/2" completion, run 3 1/2" completion		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
2	2,350.60			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
90017342		2,800,000		
Daily Cost Total		Cumulative Cost	Currency	
304,198		2,178,950	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
6/05/2009 06:00		7/05/2009 06:00	26	

Management Summary

Load Far Scandia 16 down SHU, 1 production.

Activity at Report Time

Wait for boat

Next Activity

Load boat

Daily Operations: 24 HRS to 7/05/2009 06:00

Wellbore Name

		WEST KINGFISH W12	2	
Rig Name	Rig Type	Rig Service Type	Company	
Rig 22	Platform		Imperial Snubbing Services	
Primary Job Type		Plan		
Plug and Abandonment Only		Plug and Abandon		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
2,307.00				
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
80005215		1,570,557		
Daily Cost Total		Cumulative Cost	Currency	
84,380		885,418	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
6/05/2009 06:00		7/05/2009 06:00	10	

Management Summary

Rih with mule shoe on DP and tag top of casing at 721m. Set 76sx balanced cement plug at 721m. Est TOC at 535m. POOH to 557m. Reverse / forward circulate out excess cmt. POOH 5stds and wait on cmt. RIH and tag TOC at 546m. Pressure test plug 1000 psi 15 mins. Circulate w/ inhibited seawater. POOH lay down drill pipe.

Activity at Report Time

Continue to lay out drill-pipe sideways.

Next Activity

Nipple down BOPs and install abandonment flange.

Daily Operations: 24 HRS to 7/05/2009 06:00

Wellbore Name

		SNAPPER A17		
Rig Name	Rig Type	Rig Service Type	Company	
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger	
Primary Job Type		Plan		
Workover PI		TIT, Shift SSD, RST, Plug & Perf		
Target Measured Depth (mWorking Elev)		Target Depth (TVD) (mWorking Elev)		
2	,186.00			
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
602/09010.1.01		410,000		
Daily Cost Total		Cumulative Cost	Currency	
37,206		63,012	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
6/05/2009 06:00		7/05/2009 06:00	2	

Management Summary

Complete tubing integrify test, all ok, Run in hole and recover plug, Rig up and pressure test Schlumberger, Run in hole and conduct Static & flowing RST survey over interval 2179 mtrs to 1930 mtrs. Run 2ea 5.5m per-guns and perorate intervals 2112.5m to 2118.0m and 2105.0m to 2110.5m. Run dummy MPBT to 2150m.

Activity at Report Time

Running in hole with MPBT plug

Next Activity

Set MPBT plug, dump cement, open SSD, set SSSV & rig off well.

ExxonMobil Use Only Page 1 of 1 Printed on 7/05/2009