EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 20/10/2009 05:00

Wellbore Name

		COBIA F35		
Rig Name	Rig Type	Rig Service Type	Company	
175	Platform	Drilling Rig (Conv)	Nabors	
Primary Job Type		Plan		
Mobilization Only		Move Rig from CBA to WKF		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
609/09010.1.01		15,405,920		
Daily Cost Total		Cumulative Cost	Currency	
255,181		7,272,962	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
19/10/2009 05:00		20/10/2009 05:00	29	

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

CBA: Prepare baskets & containers for backload. Clean & clear main deck.

WKF Crew: Install drain manifolds on North & South sides of drill module. Install engine exhaust riser, connect muffler flanges to generator outlets. Install pipe deck drains & connect to skimmer tank. Install BOP lifting rams & slings, install bell nipple & landing. Construct scaffold to install toolpusher air conditioning. Spot & suspend choke & kill lines in sub base. Assist electrician segregate electrical festoon cables & rig up onto monorail.

RIG MOVE: 97% of general rig down activities complete, 100% of mast rig down complete, 100% of rig floor and substructure rig down complete, 100% of pipe deck rig down complete, 100% of DSM rig down complete, 40% of rig up drill module complete, 80% of rig up DSM complete, 96% of total rig down complete, 27% of total rig up complete, 61% of total rig move complete.

Activity at Report Time

Segregate cables from electrical festoon

Next Activity

Install spooling on North side of drill module

Daily (Ingrations:	24 HDC to	20/10/2009	06.00
Dally	Jueralions.	24 HK3 10	ZULTULZUUS	UO.UU

Wellbore Name

MACKEREL A22

		W/ CHEREE/RE		
Rig Name	Rig Type	Rig Service Type	Company	
Rig 22	Platform	Workover Rig (Conv)	Imperial Snubbing Services	
Primary Job Type		Plan		
Plug and Abandonment Only		P&A well in preparation for redrill		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
80005600		4,385,000		
Daily Cost Total		Cumulative Cost	Currency	
87,692		832,251	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
19/10/2009 06:00		20/10/2009 06:00	9	
			<u> </u>	

Management Summary

Wait on vessel to mobilize remaining rig equipment back to BBMT.

Activity at Report Time

Back-load remaining rig 22 equipment

Next Activity

Stack rig at BBMT until wireline work is complete on MKA

ExxonMobil Use Only Page 1 of 2 Printed on 20/10/2009

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 20/10/2009 06:00

Wellbore Name

		MACKEREL A14		
Rig Name	Rig Type	Rig Service Type	Company	
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger	
Primary Job Type		Plan		
Well Servicing Workover		Fishing Operations - Plug \ Wire Recovery		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
AFE or Job Number	er	Total Original AFE Amount	Total AFE Supplement Amount	
90018323		650,000		
Daily Cost Total		Cumulative Cost	Currency	
22,457		180,964	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
19/10/2009 06:00		20/10/2009 06:00	7	

Management Summary

HSL conduct multiple runs with Peak 4-1/2" nom wire retrieval tool and recover small pieces of wire down to 1430m. Continue clearing tubing down to 3575m with ~11.6 mtrs of wire recovered.

Activity at Report Time

Fishing wire

Next Activity

Continue to fish wire

Daily Operations:	24 HRS to	20/10/2009 06:00
--------------------------	-----------	------------------

Wellbore Name

SNAPPER A21A

		SNAPPER AZTA		
Rig Name	Rig Type	Rig Service Type	Company	
Wireline	Platform	Wireline Unit	Halliburton / Schlumberger	
Primary Job Type		Plan		
Well Servicing Workover		Adjust Wellhead configuration		
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)		
2,153.02		1,985.19		
AFE or Job Number		Total Original AFE Amount	Total AFE Supplement Amount	
60909005		140,000		
Daily Cost Total		Cumulative Cost	Currency	
25,844		34,738	AUD	
Report Start Date/Time		Report End Date/Time	Report Number	
19/10/2009 06:00		20/10/2009 06:00	2	

Management Summary

Continue to set up equipment and wait on VLKA to deliver mud pump. Rigged up and press test. Set 3.5" XX plug at 1866 mts mdrt. Pulled circ valve from1166 mts, pulled unloading valve from699 mts mdrt

Activity at Report Time

Next Activity

ExxonMobil Use Only Page 2 of 2 Printed on 20/10/2009