

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 26/09/2009 05:00

<b>Wellbore Name</b>			
COBIA F35			
<b>Rig Name</b> 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> Nabors
<b>Primary Job Type</b> Mobilization Only		<b>Plan</b> Move Rig from CBA to WKF	
<b>Target Measured Depth (mKB)</b>		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 609/09010.1.01		<b>Total Original AFE Amount</b> 15,405,920	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 258,406		<b>Cumulative Cost</b> 1,137,368	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 25/09/2009 05:00		<b>Report End Date/Time</b> 26/09/2009 05:00	<b>Report Number</b> 5

### Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' prepare mast for scoping down. Scope down, clean and prepare for backload monkey board, lower, middle and upper mast sections. Hang travelling block and back slip drill line. Backloaded mast assist, monkey board, lower, middle and upper mast sections, TDS and Canrig shack. Offline, conduct Annulus Grouting Pressure Test on CBA F35, F27, A33 and A28.

RIG MOVE: 84% of general rig down activities complete, 63% of mast rig down complete, 3% of rig floor and substructure rig down complete, 5% of pipe deck rig down complete, 3% of DSM rig down complete, 7% of work boats rig down phase, 28% of total rig down complete, 15% of total rig move complete.

### Activity at Report Time

Backslip drill line

### Next Activity

Prepare to R/D crown block.

## Daily Operations: 24 HRS to 27/09/2009 05:00

<b>Wellbore Name</b>			
COBIA F35			
<b>Rig Name</b> 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> Nabors
<b>Primary Job Type</b> Mobilization Only		<b>Plan</b> Move Rig from CBA to WKF	
<b>Target Measured Depth (mKB)</b>		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 609/09010.1.01		<b>Total Original AFE Amount</b> 15,405,920	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 256,306		<b>Cumulative Cost</b> 1,393,674	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/09/2009 05:00		<b>Report End Date/Time</b> 27/09/2009 05:00	<b>Report Number</b> 6

### Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Secure and tie down travelling block in crown section. Prepare draw works and poor boy degasser for removal. Cont' prepare BOP for removal. Remove mixing hoppers and spooling, remove low and high pressure spooling f/mud pumps, remove hydraulic hoses f/drill floor to BOP lift rams and skidding packages, cont' remove bulk and transfer hoses f/P-tanks, pump room and DSM. Cranes shut down f/06:45 to 05:00hrs due to high winds>40knots.

RIG MOVE: 84% of general rig down activities complete, 65% of mast rig down complete, 7% of rig floor and substructure rig down complete, 5% of pipe deck rig down complete, 3% of DSM rig down complete, 7% of work boats rig down phase, 29% of total rig down complete, 16% of total rig move complete.

### Activity at Report Time

R/D DSM transfer hoses & clean tanks.

### Next Activity

Cont' R/D DSM transfer hoses & clean tanks.

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 28/09/2009 05:00

<b>Wellbore Name</b>			
COBIA F35			
<b>Rig Name</b> 175	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Drilling Rig (Conv)	<b>Company</b> Nabors
<b>Primary Job Type</b> Mobilization Only		<b>Plan</b> Move Rig from CBA to WKF	
<b>Target Measured Depth (mKB)</b>		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 609/09010.1.01		<b>Total Original AFE Amount</b> 15,405,920	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 256,306		<b>Cumulative Cost</b> 1,649,980	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 27/09/2009 05:00		<b>Report End Date/Time</b> 28/09/2009 05:00	<b>Report Number</b> 7

### Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

Cont' soft bolting and separate spooling in pump room and DSM where possible. Cleaning DSM tanks 1 & 4. R/D cables and hoses on rig floor, rotary table, draw works, Elmagco, air lift compressor, HPU and soft bolt BOP. Shut down generator's and reinstate lighting w/platform power. Clear rig floor and drillers roof of excess equipment. Wait on Weather, winds >75knots, shut down drill crew f/11:45-21:00hrs.

RIG MOVE: 84% of general rig down activities complete, 65% of mast rig down complete, 9% of rig floor and substructure rig down complete, 5% of pipe deck rig down complete, 3% of DSM rig down complete, 7% of work boats rig down phase, 30% of total rig down complete, 16% of total rig move complete.

### Activity at Report Time

Clear rig floor of excess equipment

### Next Activity

Prepare & R/D crown.

## Daily Operations: 24 HRS to 26/09/2009 06:00

<b>Wellbore Name</b>			
SNAPPER A24A			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Workover		<b>Plan</b> Reclaim conductor	
<b>Target Measured Depth (mKB)</b> 235.92		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 60909016.1.01		<b>Total Original AFE Amount</b> 3,241,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 89,518		<b>Cumulative Cost</b> 1,505,903	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 25/09/2009 06:00		<b>Report End Date/Time</b> 26/09/2009 06:00	<b>Report Number</b> 8

### Management Summary

Continue to mill on 10-3/4" casing from 69.3 mtrs down to 98.27 mtrs MDKB with the following parameters;

P/U 35k

S/O 32k

RPM - 92 @ surface with 6730ft/lbs and Downhole motor RPM @ 160, combined RPM 252

Pump rate at 17.2bpm, 1020psi

WOB - 3 - 4k

### Activity at Report Time

Perform rig service

### Next Activity

Continue to mill 10-3/4" surface casing from 98.27 mtrs MDKB

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 27/09/2009 06:00

<b>Wellbore Name</b>			
SNAPPER A24A			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Workover		<b>Plan</b> Reclaim conductor	
<b>Target Measured Depth (mKB)</b> 235.92		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 60909016.1.01		<b>Total Original AFE Amount</b> 3,241,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 89,241		<b>Cumulative Cost</b> 1,595,144	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/09/2009 06:00		<b>Report End Date/Time</b> 27/09/2009 06:00	<b>Report Number</b> 9
<b>Management Summary</b> Continue to mill on 10-3/4" casing from 98.27 mtrs down to 108.24 mtrs MDKB. Wait on weather, wind gusting to 60 knots.			
<b>Activity at Report Time</b> Waiting on weather to improve.			
<b>Next Activity</b> Continue to mill 10-3/4" surface casing from 108.24 mtrs MDKB			

## Daily Operations: 24 HRS to 28/09/2009 06:00

<b>Wellbore Name</b>			
SNAPPER A24A			
<b>Rig Name</b> Rig 22	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Workover Rig (Conv)	<b>Company</b> Imperial Snubbing Services
<b>Primary Job Type</b> Workover		<b>Plan</b> Reclaim conductor	
<b>Target Measured Depth (mKB)</b> 235.92		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 60909016.1.01		<b>Total Original AFE Amount</b> 3,241,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 85,583		<b>Cumulative Cost</b> 1,680,727	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 27/09/2009 06:00		<b>Report End Date/Time</b> 28/09/2009 06:00	<b>Report Number</b> 10
<b>Management Summary</b> Milling operations shut down due to inclement weather with winds in excess of 55 knots. Prepare rig to recommence milling operations.			
<b>Activity at Report Time</b> Perform rig service			
<b>Next Activity</b> Continue to mill 10-3/4" surface casing from 108.24 mtrs MDKB			

## Daily Operations: 24 HRS to 26/09/2009 06:00

<b>Wellbore Name</b>			
MACKEREL A3			
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Replace Tubing Neck Seals	
<b>Target Measured Depth (mKB)</b> 2,583.00		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 90018346		<b>Total Original AFE Amount</b> 160,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 12,461		<b>Cumulative Cost</b> 37,384	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 25/09/2009 06:00		<b>Report End Date/Time</b> 26/09/2009 06:00	<b>Report Number</b> 3
<b>Management Summary</b> Deck chess as required unpack and start setting up pump and w/line equipment. Stump test BOP's			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> wait on weather			

# EAPL WellWork & Drilling Daily Operations Report

## Daily Operations: 24 HRS to 27/09/2009 06:00

<b>Wellbore Name</b>			
MACKEREL A3			
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Replace Tubing Neck Seals	
<b>Target Measured Depth (mKB)</b> 2,583.00		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 90018346		<b>Total Original AFE Amount</b> 160,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 13,608		<b>Cumulative Cost</b> 50,992	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 26/09/2009 06:00		<b>Report End Date/Time</b> 27/09/2009 06:00	<b>Report Number</b> 4
<b>Management Summary</b> Winds in excess of 45 knots, wait on weather			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Wait on weather			

## Daily Operations: 24 HRS to 28/09/2009 06:00

<b>Wellbore Name</b>			
MACKEREL A3			
<b>Rig Name</b> Wireline	<b>Rig Type</b> Platform	<b>Rig Service Type</b> Wireline Unit	<b>Company</b> Halliburton / Schlumberger
<b>Primary Job Type</b> Well Servicing Workover		<b>Plan</b> Replace Tubing Neck Seals	
<b>Target Measured Depth (mKB)</b> 2,583.00		<b>Target Depth (TVD) (mKB)</b>	
<b>AFE or Job Number</b> 90018346		<b>Total Original AFE Amount</b> 160,000	<b>Total AFE Supplement Amount</b>
<b>Daily Cost Total</b> 13,608		<b>Cumulative Cost</b> 64,601	<b>Currency</b> AUD
<b>Report Start Date/Time</b> 27/09/2009 06:00		<b>Report End Date/Time</b> 28/09/2009 06:00	<b>Report Number</b> 5
<b>Management Summary</b> Wait on weather winds in excess of 70 knots			
<b>Activity at Report Time</b> SDFN			
<b>Next Activity</b> Rig up on A-3			