

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 16/09/2009 05:00

Wellbore Name			
COBIA F35			
Rig Name 175	Rig Type Platform	Rig Service Type Drilling Rig (Conv)	Company Nabors
Primary Job Type Drilling and Completion		Plan D&C	
Target Measured Depth (mKB) 4,562.21		Target Depth (TVD) (mKB) 2,463.72	
AFE or Job Number 609/09024.1.01		Total Original AFE Amount 16,100,464	Total AFE Supplement Amount
Daily Cost Total 364,972		Cumulative Cost 8,474,491	Currency AUD
Report Start Date/Time 15/09/2009 05:00		Report End Date/Time 16/09/2009 05:00	Report Number 18

Management Summary

No accidents, incidents or environmental spills. PTSMs and JSAs held as required.

R/D Weatherford. Jet BOP stack & MC-2 housing. RIH & land out seal assembly, pressure test to 5000psi for 15mins. Break out & L/D 21jts of 5-1/2" HT55 DP. RIH GR/CCL/Junk Basket/Gauge Ring (5.95" OD) toolstring on Schlumberger wireline to HUD at 4528.0m. RIH & land out BOP test plug w/ 5 stands 4" DP & TIW valve in closed position suspended below. Break out & L/D 66jts of 5-1/2" HT55 DP, jar & 17jts of 5-1/2" HT55.

Activity at Report Time

L/D 5-1/2" HT55 DP from derrick & backload.

Next Activity

Continue to L/D 5-1/2" HT55 DP from derrick & backload.

Daily Operations: 24 HRS to 16/09/2009 06:00

Wellbore Name			
SNAPPER M29			
Rig Name Rig 22	Rig Type Platform	Rig Service Type Workover Rig (Conv)	Company Imperial Snubbing Services
Primary Job Type Plug and Abandonment Only		Plan Plug and Abandon	
Target Measured Depth (mKB)		Target Depth (TVD) (mKB)	
AFE or Job Number 80005440		Total Original AFE Amount 3,397,717	Total AFE Supplement Amount
Daily Cost Total 89,118		Cumulative Cost 2,872,120	Currency AUD
Report Start Date/Time 15/09/2009 06:00		Report End Date/Time 16/09/2009 06:00	Report Number 29

Management Summary

Continue to run in hole and position end of cement stinger at 2145m. Pump & displace 10 bbl cement plug. Wait on cement samples to harden. TAG TOC at 2120.5 mtrs.

Activity at Report Time

Rih to tag TOC

Next Activity

Conduct top up cement job

EAPL WellWork & Drilling Daily Operations Report

Daily Operations: 24 HRS to 16/09/2009 06:00

Wellbore Name

FLOUNDER A6

Rig Name Wireline	Rig Type Platform	Rig Service Type	Company Halliburton / Schlumberger
Primary Job Type Workover PI		Plan RST/SBHP, Plug and Perforate	
Target Measured Depth (mKB) 4,086.50		Target Depth (TVD) (mKB)	
AFE or Job Number 602\09015.1.01		Total Original AFE Amount 410,000	Total AFE Supplement Amount
Daily Cost Total 25,003		Cumulative Cost 74,221	Currency AUD
Report Start Date/Time 15/09/2009 06:00		Report End Date/Time 16/09/2009 06:00	Report Number 3

Management Summary

Perforate interval 4075 mts mdrt to 4078 mts mdrt with 2 1/8" 6SPF, 45 degree phased Powerjets, run dummy MPBT tagged at 4083.5. Set MPBT at 4080.5 mts mdrt.

Activity at Report Time

SDFN

Next Activity

Run dump bailer and dump cement ontop of plug . Rig down and move to A-15