

5 DAY TECHNICAL LIMIT FORECAST

Well : Basker 2 Drill, Complete & Clean-up
Forecast from : Sun, 18 Sep, 2005

Max POB next 5 days 96
Max POB on Rig 100

Sun 18-Sep-05			Mon 19-Sep-05			Tue 20-Sep-05			Wed 21-Sep-05			Thu 22-Sep-05		
0:00	Run 7" liner & cement		0:00			0:00			0:00			0:00		
1:00			1:00			1:00			1:00			1:00	Pull wear bushing	
2:00			2:00			2:00	POOH while laying out DP. Lay out 8-1/2" BHA		2:00			2:00		
3:00			3:00			3:00			3:00			3:00		
4:00			4:00			4:00			4:00			4:00	Rig up tubular handling equipment	
5:00			5:00			5:00			5:00			5:00		
6:00	Pressure test BOPs		6:00			6:00			6:00			6:00		
7:00			7:00			7:00			7:00			7:00	Run Lead Impression Tool on completion riser	
8:00			8:00			8:00			8:00			8:00		
9:00			9:00			9:00			9:00			9:00		
10:00			10:00			10:00			10:00			10:00	Activate LIT to determine TH spaceout, POOH	
11:00			11:00			11:00			11:00			11:00		
12:00			12:00			12:00			12:00			12:00		
13:00			13:00			13:00			13:00			13:00	Run 3-1/2" Lower Completion String (~20 jts/as	
14:00	Run scraper/well patroller. circ well clean, spot		14:00			14:00	Rig up Schlum electricline run CBL/VDL/GR/CC		14:00			14:00		
15:00			15:00			15:00			15:00			15:00		
16:00			16:00			16:00			16:00			16:00	Run 3-1/2" IDHC Completion String (~18 jts/as	
17:00			17:00	Jet clean BOP and wellhead, POOH.		17:00			17:00			17:00		
18:00			18:00			18:00			18:00			18:00		
19:00			19:00			19:00			19:00			19:00		
20:00			20:00			20:00	RIH and perforate overbalanced (2 runs, 4 inter		20:00			20:00		
21:00			21:00			21:00			21:00	Run gauge ring & junk basket to PBTD, POOH		21:00		
22:00			22:00			22:00			22:00			22:00		
23:00			23:00			23:00			23:00			23:00		
TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM	TO	CREW MOVEMENTS	FROM
	Upstream		2	Upstream - SS Sup	2	2	Upstream - IWOC			Upstream			Upstream	
	Diamond (elec-mech)	2		Diamond - Welder	1	2	Diamond	1		Diamond			Diamond	
	Diamond Extra (Oilstate)	1		Diamond Extra			Diamond Extra (NDT)						Diamond Extra (Crane)	1
2	Well Dynamics			Cameron			MI	1						
2	Halliburton Completion		2				Geoservices	2		Schlumberger	6	1	Dowell	1
	Baker - Liner	1		Scottech	1		Weatherford / SPS	1		Cameron		2	Expro - test	
2	Expro /WL						Weatherford tbg	1	1	Petrolab	1			
	Transpac	4			2		Schlumberger	2	2	Expro - test				
1	Schlumberger	1			2		Expro - test							
7		9	4		2	9		10	4		6	4		2
POB at end of crew movements		94	POB at end of crew movements		96	POB at end of crew movements		95	POB at end of crew movements		93	POB at end of crew movements		95
EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG			EQUIPMENT FROM RIG		
EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG			EQUIPMENT TO RIG		
VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS			VESSEL MOVEMENTS		
Sentinel @ rig P- Wrangler sail to rig. Off load Far Grip to construction			Sentinel @ rig Wrangler To construction Far Grip to construction			Sentinel @ rig Wrangler To construction			Sentinel @ rig Wrangler @ rig - sail to Melb			P-Wrangler in Melb. CREW CHANGE Sail to rig		
Sun 18-Sep-05			Mon 19-Sep-05			Tue 20-Sep-05			Wed 21-Sep-05			Thu 22-Sep-05		