

#### 21 Jun 2006

### DAILY WORKOVER REPORT # 4 BASKER - 2 Workover 1

From:	Simon Rodd	a /Geoff Webster To:	John	Ah-Cann				
	AUSTRALIA	Water Depth(MSL)	155.5m	AFE Cost	\$ 6419000			
	VIC-RL6	Water Depth-ASL(MSL)	21.5m	AFE No.	3426-1400			
	OCEAN PATRIOT	RT-Mudline	177.0m	Daily Cost	\$ 740204			
	2.92			Cum. Cost	\$ 1557898			
		<ul> <li>Three main Objectives</li> <li>1. To retrieve, repair and re-run sub sea tree</li> <li>2. To recover downhole pressure and temperature memory gauges that were installed in September 2005.</li> <li>3. To flow test the well to validate the repairs to the subsea tree.</li> </ul>						
)600		Rigging down slickline equipment						
		Pull Basker 2 SST and rack bac operations	ck. Pick up Basker	5 SST and move rig to E	Basker 5 for well testing			
	From:	AUSTRALIA VIC-RL6 OCEAN PATRIOT 2.92	AUSTRALIA       Water Depth(MSL)         VIC-RL6       Water Depth-ASL(MSL)         OCEAN PATRIOT       RT-Mudline         2.92       Three main Objectives         1. To retrieve, repair and re-run       2. To recover downhole pressu         September 2005.       3. To flow test the well to valida         0600       Rigging down slickline equipme         Pull Basker 2 SST and rack bac	AUSTRALIA       Water Depth(MSL)       155.5m         VIC-RL6       Water Depth-ASL(MSL)       21.5m         OCEAN PATRIOT       RT-Mudline       177.0m         2.92       Three main Objectives       1. To retrieve, repair and re-run sub sea tree         2. To recover downhole pressure and temperature September 2005.       3. To flow test the well to validate the repairs to the         0600       Rigging down slickline equipment         Pull Basker 2 SST and rack back. Pick up Basker	AUSTRALIA       Water Depth(MSL)       155.5m       AFE Cost         VIC-RL6       Water Depth-ASL(MSL)       21.5m       AFE No.         OCEAN PATRIOT       RT-Mudline       177.0m       Daily Cost         2.92       Three main Objectives       1. To retrieve, repair and re-run sub sea tree         2. To recover downhole pressure and temperature memory gauges that we September 2005.       3. To flow test the well to validate the repairs to the subsea tree.         0600       Rigging down slickline equipment       Pull Basker 2 SST and rack back. Pick up Basker 5 SST and move rig to E			

## Summary of Period 0000 to 2400 Hrs

# Operations For Period 0000 Hrs to 2400 Hrs on 21 Jun 2006

Phse	Cls (RC)	Ор	From	То	Hrs	Activity Description
PXT	Р	SLK	0000	0130	1.50	RIH with GS pulling tool and recover downhole memory gauges from XN nipple at 3200.8m. POOH with gauges.
PXT	Р	SLK	0130	0300	1.50	Close PMV and bleed down riser. Close FOBV and bleed down slickline lubricator. Break out lubricator and recover gauges
PXT	Р	SLK	0300	0400	1.00	Prepare XN gauge catcher. Reconfigure slickline tools.
PXT	Ρ	SLK	0400	0430	0.50	Pressure test lubricator to 5000 psi. Equalize riser pressure to 1400 psi and open PMV.
PXT	Р	SLK	0430	0600	1.50	RIH with XN gauge catcher to set gauge catcher in XN nipple at 3200.8m. POOH
PXT	Р	SLK	0600	0630	0.50	Close PSV, bleed off pressure, break out lubricator and lay out gauge catcher tool
PXT	Р	SLK	0630	0930	3.00	Make up kick over tool and gauge pulling tool. Make up lubricator, pressure test to 5000 psi and equalise pressure. Open PSV, RIH and retrieve memory gauge in SPM at 2819m. POOH
PXT	Р	SLK	0930	1100	1.50	Slickline wire jumped sheave. hang off line and replace slickline sheave. Continue to POOH and recover memory gauge from lubricator
PXT	TP (VE)	SLK	1100	1400	3.00	Lay out slickline lubricator and sheaves. Strip 6000 ft of wire from wireline spool. Re-head slickline wire. Bullhead 250 bbls seawater down tubing with Dowell while working on slickline equipment
PXT	Ρ	SLK	1400	1500	1.00	Make up kick over tool and gauge pulling tool. Make up lubricator and pressure test to 5000 psi and equalise pressure open and PSV
PXT	Р	SLK	1500	1630	1.50	RIH and recover memory gauge from SPM at 2801m. POOH
PXT	Р	SLK	1630	1730	1.00	Close PSV and bleed down lubricator. Break out lubricator. Install catcher pulling tool and make up lubricator. Equalise pressure and open PSV.
PXT	Р	SLK	1730	1830	1.00	RIH and recover gauge catcher from XN nipple at 3200.8m POOH
PXT	Р	SLK	1830	1900	0.50	Close PSV, bleed down lubricator and break out lubricator. Install 2.75 XX plug(c/w pump out sub, shear at 3800 pis) and make up lubricator. Equalise pressure and open PSV.
PXT	Ρ	SLK	1900	2100	2.00	RIH with 2.75 XX plug and set in X nipple at 3184.9m Bullhead 85 bbl seawater with Dowell at 3 bbl/min and 250 psi while RIH with plug. POOH with slickline. Attempt to pressure test tubing with Dowell while POOH with slickline. Pump 20 bbl seawater at 3 bbl/min and 250 psi.
PXT	Р	SLK	2100	2230	1.50	Close PSV, bleed down lubricator and break out lubricator. Install 2.813 XX plug and make up lubricator. Equalise pressure and open PSV.
PXT	Р	SLK	2230	2400	1.50	RIH with 2.813 XX plug Bullhead 100 bbl seawater with Dowell at 4 bbl/min and 425 psi while RIH with plug

#### Operations For Period 0000 Hrs to 0600 Hrs on 22 Jun 2006

Phse	Cls (RC)	Ор	From	То	Hrs	Activity Description		
PXT	Р	SLK	0000	0030	0.50	RIH with 2.813 XX plug and set in SSD at 2955m. POOH		
PXT	Р	PT	0030	0130	1.00	Attempt to pressure test 2.813 plug with no success. Lubricator leaking. Rremove lubricator and install test cap and reconfigure surface lines.		
PXT	Ρ	PT	0130	0400	2.50	Bleed off control line pressures. Pressure test tubing string to 500 psi/5 min and 4000 pis/10 min against 2.813 plug. Common closed line pressure increased from 0 to 2590 psi. Pressure up on annulus to 1500 psi and monitor ICV and LV control lines pressures. Control line pressures remainied constant (DH1-0, DH2=0, DH3=2590psi) Bleed off annulus pressure. Close AMV and AAV. Close SSSV and bleed back tubing head pressure to 500 psi. Perform		



#### 21 Jun 2006

## **DAILY WORKOVER REPORT # 4 BASKER - 2 Workover 1**

Phse	Cls (RC)	Ор	From	То	Hrs				Activity Des	cription						
PXT	Ρ	PT	0400	0530	tubi 1.50 Rer han	ng press nove test ger. POC	ure. Co t cap. M OH and	ntrol line press lake up lubrica make up ARH	s. Pressure up tu ures constant. E tor with 4" ARH prong, RIH and nd prong to 500	Bleed off control plug installed. R set on ARH plu	line pressure. IH and set AR g in tubing har	H in t ger. I	ubing POOH			
PXT	Ρ	PT	0530	0600	clos rem 0.50 Rig	close line pressure increased from 0 to 2000 psi during pressure test of ARH plug, but remained at 2000 psi after bleeding off tubing pressure.										
Phase	Data	to 2400	bre 21	lun 20		ed off cor	ntrol line	e pressures								
Phase	Data	10 2400	III 3, Z I	5un 20		Phase	Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max	<pre>COUNT COUNT C</pre>			
	/AS TR	EE(PXT)				1 11000	-	13 Jun 2006	21 Jun 2006	70.00	2.917	1	3414.0n			
Bulk S		, ,														
			Nam	e				Unit	In	Used	Adjust	F	Balance			
Barite B	ulk			•			МТ	0	0	0	0	-	46.1			
Bentonit							MT		0	0	0		40.1			
Cement							MT		0	0	0		42.0 5.7			
Cement	-	ca)					MT		0	0	0		93.3			
Diesel		,					m3		0	16.8	0		380.1			
Fresh W	/ater						m3		27	27.3	0		430.8			
Drill Wat	ter						m3		0	12.1	0		693.0			
Boat	ts	Arrive	d (date/ti	ime)	Departed	(date/ti	me)	St	atus		Bulks					
Far Grip					1	0:30 18 Ju	un 2006	Melbourne		ltem	Uni	t	Quantity			
Pacific Wrangler								On Standby		ltem	Uni		Quantity			
wrangiei										Diesel Fresh Water		m3 m3	324.8			
										Drill Water		m3	0			
										Cement G Cement HT (Silica)		mt mt	74			
										Bentonite Bulk		mt	19			
Perso	nnel C	n Boar														
		Job Title	1			Pers	onnel			Company		1	Pax			
Operato										RALIA LIMITE		9				
Wellhea										USTRALIA PTY	LTD	4				
Catering									ESS			8				
Cemente ROV	ers											2 7				
Contract	for								FUGRO ROV DOGC	LID		7 50				
Casing										RD AUSTRALI		50 2				
Testing									EXPRO GRO			14				
Fluid Sa									PETROLAB			2				
											Total	98				
HSE S	umma	ary														
	Even	ts	Date	e of last	Days Since		De	scr.		Rem	arks					
Abandor	n Drill		17 Ju	un 2006	4 Days											
Fire Drill			17 Ju	un 2006	4 Days											
JSA			21 Ju	un 2006	0 Days		ew=5,I =3, Subs	Deck=8, sea=6								
Man Ove	erboard	Drill	06 Ju	un 2006	15 Days											
					3 Days	Weekl	y safety	meetings	Hold safety meetings at 1300/1900/0100hrs							
STOP C	ard		21 Ju	un 2006	0 Days	Safe=3	3 Un-sa	fe=8								
Marine	9															
Weather	r on 21 .	Jun 2006														
					-											



### 21 Jun 2006

## DAILY WORKOVER REPORT # 4 BASKER - 2 Workover 1

10.0nm	30kn	90.0deg	1027.0mbar	14C°	1.0m	90.0deg	2s	
Roll	Pitch	Heave	Swell Height	Swell Dir.	Weather Comments			
0.4deg	0.2deg	0.5m	2.0m	180.0deg	7s			
Rig Dir.	Ris. Tension	VDL	1	Comments				
253.0deg	253.0deg 0.00klb 4							
Helicopter	Movement							
Flight #	Company	Arr	/Dep. Time	Pax In/C	Dut	Comment		
1	BRISTOW HELICOPTE AUSTRALIA PTY LTD	RS 08:	09 / 08:17	0 / 1			Fuel = 4615 litres Freight flight only	