

**DRILLING MORNING REPORT # 9****Basker-5****10 Mar 2006**From: Ron King/Webby
To: John Ah-Cann

Well Data							
Country	Australia	MDBRT	1,012.0m	Cur. Hole Size	17.500in	AFE Cost	\$18,800,858
Field	Basker and Manta	TVDBRT	999.7m	Last Casing OD	30.000in	AFE No.	3426-1800
Drill Co.	DOGC	Progress	452.0m	Shoe TVDBRT	207.5m	Daily Cost	\$0
Rig	OCEAN PATRIOT	Days from spud	12.60	Shoe MDBRT	207.5m	Cum Cost	\$3,185,665
Wtr Dpth(LAT)	153.6m	Days on well	5.38	FIT/LOT:	/	Days Since Last LTI	1026
RT-ASL(LAT)	21.5m	Planned TD MD	3,690.0m				
RT-ML	175.1m	Planned TD TVDRT	3,359.0m				
Current Op @ 0600		Running 340mm (13 3/8") casing @500m					
Planned Op		Run 340mm (13 3/8") casing and cement. Prepare and run BOP's on marine riser.					

Summary of Period 0000 to 2400 Hrs

Drill 445mm (17 1/2") hole from 560m MDRT to 1012m MDRT. Circulate hole clean and displace to PHG. Pull out of hole for 340mm (13 3/8") casing.

Operations For Period 0000 Hrs to 2400 Hrs on 10 Mar 2006

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
SH	P	DM	0000	2030	20.50	1,012.0m	Drill 445mm (17 1/2") hole from 560m MDRT to 1012m MDRT. WOB 15-30klbs, Torque 5-7000lbs, GPM 1050, PSI 2600, RPM 100, RPM DH 235, Rotating wt 210klbs, up wt 210klbs, down wt 205klbs. Take survey each stand down with MWD, pump 50bbls sweep mid stand and 75bbls prior to connections ensuring sweep is around BHA. Survey each connection. @993.78m MDRT, 16.49deg incl, 125.81 azimuth, 981.87m TVD. Average ROP 23.3mhr. Bit graded 1-2-WT-A-E-I-N0-TD
SH	P	CHC	2030	2130	1.00	1,012.0m	Pump 100bbls of PHG, 40bbls of Sea water. Displace well with 1200bbls of PHG at 1050gpm and 120rpm/ 255rpm/dh.
SH	P	TO	2130	2400	2.50	1,012.0m	Pull out of hole from 1012m MDRT to 246m MDRT. Hole in good condition, 30klbs of drag observed at kick off wiped once, zero drag observed on second pass.

Operations For Period 0000 Hrs to 0600 Hrs on 11 Mar 2006

Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
SH	P	TO	0000	0130	1.50	1,012.0m	Pull out of hole racking BHA in Derrick. Remove MWD probe and break off bit.
SC	P	RRC	0130	0230	1.00	1,012.0m	Clear rig floor and hold JSA for casing operations. Rig up for 340mm (13 3/8") casing.
SC	P	CRN	0230	0330	1.00	1,012.0m	Make up shoe track checking float operation. Baker lock first 3 connection, install centralizers as per tally. Attach guide ropes to guide lines. Make up tam packer and test same, ok.
SC	P	CRN	0330	0600	2.50	1,012.0m	Continue to run 340mm (13 3/8") casing/ centralizers as per program.

Phase Data to 2400hrs, 10 Mar 2006

Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
RIG MOVE/RIG-UP/PRESPUD(RM)	2.5	25 Feb 2006	25 Feb 2006	2.50	0.104	0.0m
ANCHORING(A)	14.5	25 Feb 2006	26 Feb 2006	17.00	0.708	0.0m
PRESPUD(PS)	8.5	26 Feb 2006	26 Feb 2006	25.50	1.062	0.0m
CONDUCTOR HOLE(CH)	2.5	26 Feb 2006	26 Feb 2006	28.00	1.167	208.5m
CONDUCTOR CASING(CC)	26.5	26 Feb 2006	01 Mar 2006	54.50	2.271	208.5m
SURFACE HOLE(SH)	74.5	07 Mar 2006	10 Mar 2006	129.00	5.375	1,012.0m



WBM Data			Cost Today \$ 9059			
Mud Type:	PHG	API FL:	Cl:	Solids(%vol):	Viscosity	130sec/qt
Sample-From:		Filter-Cake:	K+C*1000:	H2O:	PV	
Time:	0845	HTHP-FL:	Hard/Ca:	Oil(%):	Gels 10s	
Weight:	8.80ppg	HTHP-cake:	MBT:	Sand:	Gels 10m	
Temp:			PM:	pH:	Fann 003	
			PF:	PHPA:	Fann 006	
Comment					Fann 100	
					Fann 200	
					Fann 300	
					Fann 600	

Bit # 3			Wear	I	O1	D	L	B	G	O2	R
				1	2	WT	A	E	I	NO	TD
Bitwear Comments:											
Size ("):	17.50in	IADC#	115	Nozzles		Drilled over last 24 hrs		Calculated over Bit Run			
Mfr:	REED HYCALOG	WOB(avg)	20.00klb	No.	Size	Progress	452.0m	Cum. Progress	769.0m		
Type:	Rock	RPM(avg)	100	1	16/32nd"	On Bottom Hrs	15.8h	Cum. On Btm Hrs	20.5h		
Serial No.:	J50350	F.Rate	25.00bpm	3	22/32nd"	IADC Drill Hrs	20.5h	Cum IADC Drill Hrs	28.5h		
Bit Model	T11	SPP	2650psi			Total Revs	250	Cum Total Revs	304		
Depth In	243.0m	HSI				ROP(avg)	28.61 m/hr	ROP(avg)	37.51 m/hr		
Depth Out	1,012.0m	TFA									
Bit Comment											

BHA # 4							
Weight(Wet)	55.00klb	Length	246.4m	Torque(max)	5000ft-lbs	D.C. (1) Ann Velocity	0fpm
Wt Below Jar(Wet)	35.00klb	String	210.00klb	Torque(Off.Btm)	1500ft-lbs	D.C. (2) Ann Velocity	0fpm
Drilling Jar Hours	0	Pick-Up	210.00klb	Torque(On.Btm)	3000ft-lbs	H.W.D.P. Ann Velocity	0fpm
		Slack-Off	205.00klb			D.P. Ann Velocity	0fpm

BHA Run Description Directional motor assem bly

BHA Run Comment

Equipment	Length	OD	ID	Top Conn	Serial #	Comment
Bit	0.43m			7 5/8 Reg	J50350	6/7 5 stage w/ 1.5 deg bend
Mud Motor	8.90m			7 5/8 Reg	963-400	
Float Sub	0.84m	17.250in		7 5/8 Reg	S-18819	
Stab	2.60m	9.500in	3.000in	7 5/8 Reg	DA-9011	
DWD	9.61m	16.250in	3.313in	7 5/8 Reg	46811	
X/O	1.16m	9.688in		6 5/8 Reg	MSO1903-1	
8in DC	53.76m	7.875in	2.875in	6 5/8 Reg		
Drilling Jars	8.55m	8.250in	3.000in	6 5/8 Reg	MHA00209	
8in DC	17.88m	7.813in	2.875in	6 5/8 Reg		
X/O	1.17m	6.625in	2.750in	4 1/2 IF	MSO 1930-2	
5in HWDP	141.54m	6.250in	3.000in	4 1/2 IF		

Survey								
MD (m)	Incl (deg)	Azim (deg)	TVD (m)	Vsec (deg)	N-S (m)	E-W (m)	DLS (deg/30m)	Tool Type
740.36	15.4	136.0	738.41	19.5	-12.8	14.8	2.8	MWD
769.28	16.7	134.4	766.21	27.5	-18.5	20.4	1.4	MWD
798.24	16.1	130.8	793.99	35.6	-24.0	26.4	1.2	MWD
827.13	16.4	129.4	821.73	43.7	-29.2	32.6	0.5	MWD
855.91	16.4	128.8	849.34	51.8	-34.3	38.9	0.2	MWD
884.55	15.4	126.6	876.89	59.7	-39.1	45.1	1.2	MWD
913.04	15.8	126.6	904.33	67.3	-43.7	51.2	0.4	MWD



Survey								
MD (m)	Incl (deg)	Azim (deg)	TVD (m)	Vsec (deg)	N/S (m)	E/W (m)	DLS (deg/30m)	Tool Type
941.56	16.1	126.5	931.75	75.1	-48.3	57.5	0.3	MWD
970.09	16.4	126.2	959.15	83.1	53.1	63.9	0.4	MWD
993.78	16.5	125.8	981.87	89.8	-57.0	69.4	0.2	MWD

Bulk Stocks					
Name	Unit	In	Used	Adjust	Balance
Barite Bulk	MT				146.1
Bentonite Bulk	MT	23	23	0	48.0
Cement G	MT	34.8	0	0	52.2
Cement HT (Silica)	MT		0		15.3
Diesel	m3	200	21.4	0	273.4
Fresh Water	m3	28	33.9	0	119.2
Drill Water	m3		409.2	0	191.9
Brine	bbls		0		0.0

Pumps																	
Pump Data - Last 24 Hrs								Slow Pump Data									
No.	Type	Liner (in)	MW (ppg)	Eff (%)	SPM (SPM)	SPP (psi)	Flow (bpm)	Depth (m)	SPM1 (SPM)	SPP1 (psi)	Flow1 (bpm)	SPM2 (SPM)	SPP2 (psi)	Flow2 (bpm)	SPM3 (SPM)	SPP3 (psi)	Flow3 (bpm)
1	Oilwell 1700PT	6.500	8.70	97	70	2650	8.30										
2	National 12-P-160	6.500	8.70	97	70	2650	8.30										
3	National 12-P-160	6.500	8.70	97	70	2650	8.30										

Casing						
OD (in)	Csg Shoe MD (m)	Csg Shoe TVD (m)	Csg Landing Depth MD (m)	Csg Landing Depth TVD (m)	LOT/FIT (ppg)	
30 "	207.60	207.60	207.60	207.60		

Personnel On Board		
Company	Pax	Comment
ANZON AUSTRALIA LIMITED	5	
DOGC	47	
DOWELL SCHLUMBERGER	3	
FUGRO SURVEY LTD	6	
ESS	8	
CAMERON AUSTRALIA PTY LTD	1	
MI AUSTRALIA PTY LTD	2	
HALLIBURTON AUSTRALIA PTY LTD - SPERRY SUN	4	
GEOSERVICES OVERSEAS S.A.	6	
WEATHERFORD AUSTRALIA PTY LTD	3	
Total	85	

HSE Summary				
Events	Date of last	Days Since	Descr.	Remarks
Abandon Drill	05 Mar 2006	5 Days	Muster at alternative life boat stations	
Fire Drill	05 Mar 2006	5 Days	Simulated fire in the galley	
JSA	09 Mar 2006	1 Day	Drill crew=3, Deck=6,Mech=3, Marine=0, Safety=0, Welder=4	
Man Overboard Drill	17 Feb 2006	21 Days		
Safety Meeting	05 Mar 2006	5 Days	Weekly safety meetings	Hold safety meetings at 1300/1900/0100hrs
STOP Card	09 Mar 2006	1 Day	Safe= 3 Un-safe=1	



Shakers, Volumes and Losses Data			
Available	694bbl	Losses	3,190bbl
Reserve	694bbl	Sweeps/Displacement	3,190bbl
		Equip.	Mesh Size
		Shaker1	VSM 100
		Shaker2	VSM 100
		Shaker3	VSM 100
		Shaker4	VSM 100

Marine									
Weather on 10 Mar 2006							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (klb)
10.0nm	5kn	180.0deg	1,023.0mbar	18C°	0.5m	180.0deg	-1s	1	192.0
Rig Dir.	Ris. Tension	VDL	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	176.0
255.0deg		5,100.00klb	0.5m	180.0deg	6s			3	256.0
Comments								4	251.0
								5	306.0
								6	306.0
								7	196.0
								8	207.0

Vessel Name	Arrived (Date/Time)	Departed (Date/Time)	Status	Bulks			
Far Grip			On location	Item	Unit	Used	Quantity
				Diesel	m3		189
				Fresh Water	m3		150
				Drill Water	m3		0
				Cement G	mt		0
				Barite Bulk	mt		0
				Bentonite Bulk	mt		22.5
				Brine	bbls		989.32
Pacific Wrangler			On location	Item	Unit	Used	Quantity
				Diesel	m3		443.6
				Fresh Water	m3		210
				Drill Water	m3		345
				Cement G	mt		42.8
				Barite Bulk	mt		19

Helicopter Movement				
Flight #	Company	Arr/Dep. Time	Pax In/Out	Comment
1	BRISTOW HELICOPTERS AUSTRALIA PTY LTD	1129 / 1155	13 / 7	Refuel 760ltrs, balance on rig 2749ltrs.