



31 Aug 2009

DRILLING MORNING REPORT # 3
Rig Move off BMG field - 2009 Prog

Well Data							
Country	Australia	M. Depth	0.00m	Cur. Hole Size	AFE Cost	\$ 16322830	
Permit	VIC/L26	TVD	0.00m	Casing OD	AFE No.	BMGOD209D20	
Drill Co.	Diamond Offshore	Progress	0.0m	Shoe TVD	Daily Cost	\$ 924833	
Rig	Ocean Patriot	Days from spud		FIT	Cum Cost	\$ 7631019	
Wtr Dpth(MSL)	154.20m	Days on well	2.06	LOT	Planned TD		
RT-ASL(MSL)	21.50m	Lat	38 ° 17 ' 58.779 " S	Long	148 ° 42 ' 22.313 " E	Datum	GDA94
RT-ML	175.70m	Current Op @ 0600	Waiting on weather window to pull anchors.				
		Planned Op	Wait on weather window to pull anchors. Pull anchors. Move 1 km off location.				

Summary of Period 0000 to 2400 Hrs
Waited on weather window to pull anchors.

Operations For Period 0000 Hrs to 2400 Hrs on 31 Aug 2009							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
MOB	TP	MOB	0000	2400	24.00	0.0m	Waited on weather window to pull anchors. 03:00 hrs: Wind-35 kts, Seas-1.0m, Swell-3.0m, Pitch-0.8°, Roll-1.0°, Heave-1.0m 06:00 hrs: Wind-28 kts, Seas-0.7m, Swell-3.0m, Pitch-0.7°, Roll-0.9°, Heave-1.0m 09:00 hrs: Wind-28 kts, Seas-0.6m, Swell-2.5m, Pitch-0.6°, Roll-0.8°, Heave-1.0m 09:30 hrs, Back loaded last 5 loads to Protector. 11:30 hrs - 14:30 hrs, Skidded to Safe Zone A in preparation to pull anchors. 12:00 hrs: Wind-35 kts, Seas-0.6m, Swell-2.5m, Pitch-0.6°, Roll-0.8°, Heave-1.0m 15:00 hrs: Wind-40 kts, Seas-0.6m, Swell-2.5m, Pitch-0.6°, Roll-0.8°, Heave-1.0m 18:00 hrs: Wind-35 kts, Seas-0.6m, Swell-2.5m, Pitch-0.6°, Roll-0.8°, Heave-1.0m 18:55 - 24:00 hrs, De-ballast rig to transit draft in preparation to pull anchors. 21:00 hrs: Wind-40 kts, Seas-0.6m, Swell-2.5m, Pitch-0.6°, Roll-0.8°, Heave-1.0m 24:00 hrs: Wind-40 kts, Seas-0.6m, Swell-2.5m, Pitch-1.5°, Roll-1.0°, Heave-1.0m Concurrent operations: Rig performed scheduled maintenance.

Operations For Period 0000 Hrs to 0600 Hrs on 01 Sep 2009							
Phse	Cls (RC)	Op	From	To	Hrs	Depth	Activity Description
MOB	TP	MOB	0000	0600	6.00	0.0m	Waited on weather window to pull anchors. 03:00 hrs: Wind-35 kts, Seas-0.6m, Swell-3.0m, Pitch-1.5°, Roll-1.0°, Heave-2.0m 00:00 - 03:00 hrs, Completed de-ballasting rig to transit draft in preparation to pull anchors. 06:00 hrs: Wind-36 kts, Seas-1.0m, Swell-4.0m, Pitch-2.0°, Roll-2.0°, Heave-2.0m Concurrent operations: Rig performed scheduled maintenance.

Phase Data to 2400hrs, 31 Aug 2009						
Phase	Phase Hrs	Start On	Finish On	Cum Hrs	Cum Days	Max Depth
MOB / DEMOB(MOB)	49.50	29 Aug 2009	31 Aug 2009	49.50	2.06	0.0m

Bulk Stocks						
Name	Unit	In	Used	Adjust	Balance	
Barite	mt	0	0	0	63.0	
Gel	MT	0	0	0	51.0	
Cement	MT	0	0	0	103.0	
35% Silica Blend Cement	MT	0	0	0	0.0	
Fuel	M3	0	10.8	0	470.8	
Potable Water	M3	0	9	0	381.0	
Drill Water	M3	34	6	0	491.0	

Personnel On Board			
Job Title	Personnel	Company	Pax



Personnel On Board			
Drilling Supervisor	Philip Burr	Anzon Australia Pty Limited	1
HSE	Gordon Drew	Anzon Australia Pty Limited	1
OIM	Rod Dotson	Diamond Offshore	1
ROV	Subsea 7	Anzon Australia 3rd Party	3
Cementing	Schlumberger	Anzon Australia 3rd Party	1
Rig Crew	Drilling	Diamond Offshore 3rd Party	45
Other		Diamond Offshore 3rd Party	5
Catering	ESS	Diamond Offshore 3rd Party	8
Surveyor	Neptune	Anzon Australia 3rd Party	2
Electricians	Megawatts	Diamond Offshore 3rd Party	4
Safety Trainer	Check 6	Diamond Offshore 3rd Party	2
Rig mover	OMS	Anzon Australia 3rd Party	1
Total			74

HSE Summary					
Events	Date of last	Days Since	Descr.	Remarks	
LTI	15 Jun 2009	188			
Abandon Drill	30 Aug 2009	1 Day		Full muster at 10:50 hrs	
Fire Drill	30 Aug 2009	1 Day		Simulated at heli fuel tanks. Full muster at 10:36 hrs	
First Aid Case	22 Aug 2009	9 Days		Top drive service loop hose dropped to floor knocking down third party person standing at rotary table. IP was checked by medic. No major injuries apparent.	
JSA	31 Aug 2009	0 Days		Drill crew 15 Trip - 0 Pump room - 1 Crane crew - 10 Mechanic - 7 Electrician - 0 Welder - 7 Sub Sea - 1 Marine - 0 3rd Party - 0	
Lost Time Incident	15 Jun 2009	77 Days	188 days	LTI = 189 days since start of rig assignment on 25 Feb 2009.	
Permit To Work	31 Aug 2009	0 Days		Hot - 9 Cold - 12	
Pre-Tour Meetings	31 Aug 2009	0 Days		0545 hrs 1145 hrs 1745 hrs 2345 hrs	
STOP Card	31 Aug 2009	0 Days		Safe - 43 Unsafe - 9	
Weekly Safety Meeting	30 Aug 2009	1 Day		13:00 hrs 19:00 hrs 00:30 hrs	

Rig Data				
Company Name	Rig Name	Max Deck Load	VDL @ Midnight	Rig Heading
Diamond Offshore	Ocean Patriot	mt	1800mt	249.0deg

Marine									
Weather on 31 Aug 2009							Rig Support		
Visibility	Wind Speed	Wind Dir.	Pressure	Air Temp.	Wave Height	Wave Dir.	Wave Period	Anchors	Tension (mt)
10nm	55kn	248.0deg	1017.0mbar	11C°	2m	248.0deg	3s	1	122.0
Roll	Pitch	Heave	Swell Height	Swell Dir.	Swell Period	Weather Comments		2	118.0
0.3deg	0.3deg	1m	4m	225.0deg	11s			3	119.0
Rig Dir.	Ris. Tension	VDL	Comments					4	118.0
249.0deg		1800mt						5	116.0
								6	112.0
								7	118.0
								8	120.0



Helicopter Movement				
Flight #	Helicopter Type	Arr/Dep. Time	Pax In/Out	Comment
XEC	S61N	16:18 / 16:24	1 / 0	

Boats	Arrived (date/time)	Departed (date/time)	Status	Bulks		
Lewek Emerald	02:00 hrs 28-08-09		On location at rig.	Item	Unit	Quantity
				Fuel	M3	283.5
				Potable Water	M3	205
				Drill Water	M3	365
				Barite	MT	75
				Gel	MT	43
				Cement	MT	87
				Brine	M3	73.45
Lewek Swift	05:15 hrs 29-08-09		On location at rig.	Item	Unit	Quantity
				Fuel	M3	356
				Potable Water	M3	478
				Drill Water	M3	335
				Barite	MT	
				Gel	MT	25
				Cement	MT	0
				Brine	M3	248.68
35% Silica Blend Cement	MT	0				
Protector	19:00 hrs, 25-08-09		Protector on stand by at rig.	Item	Unit	Quantity
				Diesel	M3	239
				Potable Water	M3	359
				Drill Water	M3	76