

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 28/02/2007 06:00

Well Name Bream A21A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon	
Report Start Date/Time 28/02/2007 04:00		Report End Date/Time 28/02/2007 06:00	Report Number 1
AFE or Job Number 40000469	Currency AUD	Total Original AFE Amount 920,500	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 6,880	Cumulative Cost 6,880
Management Summary Prepare to skid rig. Skid east and prepare to skid south.			
Activity at Report Time Preparing to skid rig			
Next Activity Skid rig over A-21a well center and rig up HES			

Daily Operations: 24 HRS to 1/03/2007 06:00

Well Name Bream A21A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon	
Report Start Date/Time 28/02/2007 06:00		Report End Date/Time 1/03/2007 06:00	Report Number 2
AFE or Job Number 40000469	Currency AUD	Total Original AFE Amount 920,500	Total AFE Supplement Amount
Days Ahead/Behind 3.0		Daily Cost Total 84,107	Cumulative Cost 90,987
Management Summary Skid rig over well centre. Rig up HES slickline. Bullhead tubing and HES set XN plug at 2749m. Pull GLV at 970m and circulate PA clean. Conduct full BOP pressure test,			
Activity at Report Time Removing tree			
Next Activity Remove tree and nipple BOPs			

Daily Operations: 24 HRS to 1/03/2007 06:00

Well Name Bream B10			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace Xmas tree	
Report Start Date/Time 28/02/2007 06:00		Report End Date/Time 1/03/2007 06:00	Report Number 10
AFE or Job Number 46000482	Currency AUD	Total Original AFE Amount 200,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,417	Cumulative Cost 129,753
Management Summary Unable top get to BMB due to fog			
Activity at Report Time SDFN			
Next Activity Set plug and continue with program			