

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 1/02/2007 06:00

Well Name Bream A24A			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Add perforations & set MPBT.	
Report Start Date/Time 31/01/2007 06:00		Report End Date/Time 1/02/2007 06:00	Report Number 4
AFE or Job Number L0503H002	Currency AUD	Total Original AFE Amount 475,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 203,143	Cumulative Cost 442,918
Management Summary Rig up HES and set POP at 2011m, pull GLV at 725m, production unload well, reconfigure GLVs and conduct bleed down test. Pull GLV at 1499.9m after extended heavy jarring.			
Activity at Report Time Changing out GLV.			
Next Activity Continue GLV re-configuration.			

Daily Operations: 24 HRS to 1/02/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 31/01/2007 06:00		Report End Date/Time 1/02/2007 06:00	Report Number 38
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total	Cumulative Cost 388,201
Management Summary Attempted to latch plug unable to get hold of plug due to wire in the way. Discuss options with Melbourne. Set sssv (flapper)Rig down wireline. Rig up pump and pump 180 bbls XCD pill followed by 105 bbls ISW to kill well			
Activity at Report Time SDFN			
Next Activity Continue to pack up and mopve to FLA			