

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 11/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Perforation		Plan Tubing Pull Recompletion	
Report Start Date/Time 10/01/2007 06:00		Report End Date/Time 11/01/2007 06:00	Report Number 29
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 83,313	Cumulative Cost 2,251,193
Management Summary Rih with 7" RTTS and set at 4050m. Pressure test casing to 1000 psi for 15 mins, test solid. Release the RTTS and Pooh to surface. R/u SCH on the piperacks and the rig floor.			
Activity at Report Time R/u and pressure test SCH equipment			
Next Activity Rih w/ 7" gauge ring and junk basket to HUD. Rih and set 7" EZSV at 4345m			

Daily Operations: 24 HRS to 11/01/2007 06:00

Well Name Mackerel A19			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Replace threaded PA valve flange with blind flange	
Report Start Date/Time 10/01/2007 06:00		Report End Date/Time 11/01/2007 06:00	Report Number 4
AFE or Job Number 46000460	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 14,759	Cumulative Cost 59,036
Management Summary Circulate the well clean, however we can't get any fluid back to surface and it appears to be going south, pulled the pump open plug from 1310 mtrs MDKB to confirm its integrity, reset the plug lower down at 1695 mtrs, pumped again with the same result a total of 457 barrels has been pumped for the day.			
Activity at Report Time SDFN			
Next Activity We will recover the plug and attempt to set it in the top of the Packer at 3695 mtrs MDKB.			