

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 23/01/2007 06:00

Well Name Bream A26			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory Recomplete Higher		Plan Tubing Pull Recompletion	
Report Start Date/Time 22/01/2007 06:00		Report End Date/Time 23/01/2007 06:00	Report Number 41
AFE or Job Number L0503G037	Currency AUD	Total Original AFE Amount 5,275,800	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 91,563	Cumulative Cost 3,500,808
Management Summary Cont Rih with 3-1/2" VamTop chrome tubing and completion assemblies to 4245.6m. M/u tubing hanger to completion and Rih and land out. Lock in hanger and pressure test seals to 5000 psi, test solid. R/u Hes wireline and pressure test to 3000 psi, test			
Activity at Report Time Rih with 2.313" plug to set at 4240.6m			
Next Activity Set XN plug at 4240.6m and pressure test tubing and PA.			

Daily Operations: 24 HRS to 23/01/2007 06:00

Well Name Mackerel A14			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory		Plan Control line diagnostics/plug & secure	
Report Start Date/Time 22/01/2007 06:00		Report End Date/Time 23/01/2007 06:00	Report Number 29
AFE or Job Number 46000471	Currency AUD	Total Original AFE Amount 80,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 13,647	Cumulative Cost 272,953
Management Summary Run a Scratcher down to 1206 mtrs, Run wire spear to pick stray pieces of wire without latching the main fish, run 2.23" Blind Box down through the problem area no problems, run 2.1 Blind Box through the same area down to where we were going to cut the wire and decided to go on down and box it off at the rope socket, not good signs that the wire had been removed so we ran back in with the 2.23" Blind box with a much better result, run in with spear and recovered 50 mtrs and a 10 mtr piece stuck in the lubricator, while trying to get the last piece of wire out the well started to flow, we pumped 256 Barrels down its throat we now have clean water at surface.			
Activity at Report Time SDFN			
Next Activity Continue to fish wire from the well			