

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 13/10/2006 06:00

Well Name Fortescue A29			
Rig Name Rig 22		Company Imperial Snubbing Services	
Job Subcategory		Plan Plug & Abandon Well	
Report Start Date/Time 12/10/2006 06:00		Report End Date/Time 13/10/2006 06:00	Report Number 15
AFE or Job Number 40000465	Currency AUD	Total Original AFE Amount 1,932,854	Total AFE Supplement Amount 466,819
Days Ahead/Behind		Daily Cost Total 159,034	Cumulative Cost 1,794,525
Management Summary Pressure test BOP rams, make up and RIH with multi string casing cutter and tag top of cement at 1570.8m. Attempt to cut casing at 1568.7m, POOH with multi string cutter to 607m.			
Activity at Report Time POOH with 4" drill pipe to 607m.			
Next Activity Redress casing cutter, RIH and cut casing at 1568.7m.			

Daily Operations: 24 HRS to 13/10/2006 06:00

Well Name Bream B13			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Recomplete Higher		Plan Set HPI Plug and Perforate	
Report Start Date/Time 12/10/2006 06:00		Report End Date/Time 13/10/2006 06:00	Report Number 7
AFE or Job Number L0503G030	Currency AUD	Total Original AFE Amount 240,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 88,330	Cumulative Cost 212,709
Management Summary Crews travel to BMB, Rih with Schlumberger perf interval 2328.5 mts mdr to 2387.5 mts mdr. Set HPI plug at 2389.5 mts Crews returned to LFD			
Activity at Report Time SDFN			
Next Activity Rig down and move to B-5, conduct HPI Plug dummy run			