

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 25/07/2006 06:00

Well Name Halibut A16			
Rig Name CWU		Company Imperial Snubbing Services	
Job Subcategory		Plan Tubing Integrity Test	
Report Start Date/Time 24/07/2006 06:00		Report End Date/Time 25/07/2006 06:00	Report Number 20
AFE or Job Number 47000927 & 40000448	Currency AUD	Total Original AFE Amount 1,413,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 114,816	Cumulative Cost 1,321,999
Management Summary Lay down CWU mast and move off well centre, rig down HES TOTCO BOPs, nipple up tree cap and pressure test, hand over well to production.			
Activity at Report Time De-mob CWU to BBMT.			
Next Activity De-mob CWU to BBMT.			

Daily Operations: 24 HRS to 25/07/2006 06:00

Well Name Fortescue A6			
Rig Name 22		Company Imperial Snub	
Job Subcategory		Plan Rig Mobilisation from TNA to FTA	
Report Start Date/Time 24/07/2006 12:00		Report End Date/Time 25/07/2006 06:00	Report Number 10
AFE or Job Number 40000453	Currency AUD	Total Original AFE Amount 497,300	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 59,728	Cumulative Cost 328,993
Management Summary Rig down CWU on Halibut, pack up equipment for de-mob to BBMT and clean work sight.			
Activity at Report Time Continue to clean and pack up equipment.			
Next Activity Wait on boat to move equipment			

Daily Operations: 24 HRS to 24/07/2006 18:00

Well Name Bream A5A			
Rig Name Wireline		Company Halliburton / Schlumberger	
Job Subcategory Pressure Survey		Plan Static Bottom Hole Pressure Survey	
Report Start Date/Time 24/07/2006 06:00		Report End Date/Time 24/07/2006 18:00	Report Number 2
AFE or Job Number 46000462	Currency AUD	Total Original AFE Amount 50,000	Total AFE Supplement Amount
Days Ahead/Behind		Daily Cost Total 7,977	Cumulative Cost 12,783
Management Summary Rig up on A-5a, tag HUD at 2713 mts mdr. Conduct SBHP survey. Rig down and hand well back to prod ops			
Activity at Report Time SDFN			
Next Activity Rig up on A-24 conduct SBHP survey			

EAPL WellWork Daily Operations Report

Daily Operations: 24 HRS to 25/07/2006 06:00

Well Name

Bream A24A

Rig Name

Wireline

Company

Halliburton / Schlumberger

Job Subcategory

Pressure Survey

Plan

Static Bottom Hole Pressure Survey

Report Start Date/Time

24/07/2006 18:00

Report End Date/Time

25/07/2006 06:00

Report Number

1

AFE or Job Number

46000462

Currency

AUD

Total Original AFE Amount

50,000

Total AFE Supplement Amount

Days Ahead/Behind

Daily Cost Total

5,844

Cumulative Cost

5,844

Management Summary

SDFN

Activity at Report Time

SDFN

Next Activity

Tag HUD and conduct SBHP survey